

TRACKING REPORT for 2005 SPLOST
COBB COUNTY DEPARTMENT OF TRANSPORTATION
 Date: May 1, 2008



Cobb County...Expect the Best!

Project Design Status Report

Project Schedules and Status Available at <http://www.cobbcip.org/>

Cobb Proj. #	PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Sched. Construction Bid	Begin Construction	Project Complete
INFRASTRUCTURE PRESERVATION - Bridge Rehab/Replacement								
D1010	Bells Ferry Road over Noonday Creek Trib Bridge Replacement	Construction Contract	Apr-06	X	X	Mar-08	X	
D1020	Booth Road over Olley Creek Tributary Bridge Replacement <i>Bridge Batch #4</i>	Final Design/ Property Acquisition	Jan-07	X	X	May-08		
D1030	Burnt Hickory Road over Mud Creek Bridge Rehabilitation	Cobb DOT Engineering	Jul-06	X	N/A	Apr-09		
<i>D1040</i>	<i>Candy Lane over Olley Creek</i> <i>Bridge Rehabilitation</i>	<i>Construction Complete</i>	<i>Apr-06</i>	<i>X</i>	<i>X</i>	<i>Aug-06</i>	<i>X</i>	<i>X</i>
D1050	Canton Road over Little Noonday Creek Bridge Replacement <i>Bridges Batch #2</i>	Final Design	Jan-07	X	X	Oct-08		
D1060	Cheatham Hill Rd over Ward Creek Bridge Rehabilitation/Widening <i>Bridge Batch #3</i>	Preliminary Design	Jan-07	X		Nov-08		
D1070	Collins Blvd over Buttermilk Creek Bridge Replacement <i>Bridges Batch #1</i>	Construction Contract	Dec-06	X	X	May-08	X	
<i>D1080</i>	<i>Collins Road over Little Allatoona Creek</i> <i>Bridge Rehabilitation</i>	<i>Construction Complete</i>	<i>Apr-06</i>	<i>X</i>	<i>X</i>	<i>Jul-06</i>	<i>X</i>	<i>X</i>
D1090	<i>Columns Drive over Sope Creek</i> <i>Bridge Rehabilitation</i> <i>Bridge Batch #5</i>	<i>Construction Complete</i>	<i>Feb-07</i>	<i>X</i>	<i>X</i>	<i>Jul-07</i>	<i>X</i>	<i>X</i>
D1100	Concord Road over Silver Comet Trail Bridge Replacement GDOT Project	GDOT Design	Jan-06	X	X	May-08		
D1110	Flint Hill Road over Olley Creek Bridge Replacement	Construction	Apr-06	X	X	Jan-08	X	
D1120	Garrett Road over Powder Springs Creek Bridge Replacement <i>Bridges Batch #1</i>	Construction	Dec-06	X	X	Apr-08	X	
D1130	Hamby Road over Clark Creek Bridge Replacement	Consultant Negotiations	Feb-07	X		Jan-09		
D1140	Hermi's Ped. Bridge on Paces Fy over Chatt Bridge Engineering	Final Design	Apr-06	X	X	Apr-08		

Cobb Proj. #	PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Sched. Construction Bid	Begin Construction	Project Complete
D1150	Hiram-Lithia Springs Rd over Sweetwater Crk Bridge Replacement	Construction Contract	Jul-06	X	X	May-08	X	
D1160	Holloman Road over Sweetwater Creek Bridge Rehabilitation	Construction	Aug-06	X	X	Feb-08	X	X
D1170	Holly Springs Road over Sewell Creek Trib Bridge Replacement Bridges Batch #2	Final Design	Jan-07	X	X	Oct-08		
D1180	Hurt Road over Olley Creek Bridge Rehabilitation	Construction Complete	Jul-06	X	X	Nov-06	X	X
D1190	Indian Hills Drive over Sope Creek Bridge Rehabilitation Bridge Batch #5	Construction Complete	Feb-07	X	X	Nov-07	X	X
D1200	John Ward Road over Mud Creek Bridge Rehabilitation	Construction Complete	Jul-07	X	X	Feb-08	X	X
D1210	Luther Ward Road over Mud Creek Tributary Bridge Rehabilitation	Construction Complete	Jan-09	X	X	Mar-08	X	X
D1220	Macedonia Road over Noses Creek Bridge Rehabilitation	Construction Complete	Jan-07	X	X	May-07	X	X
D1230	Midway Road over Allatoona Creek Tributary Bridge Replacement Bridge Batch #3	Design Complete	Jan-07	X	X	Feb-09		
D1240	Mount Calvary Road over Noses Creek Bridge Replacement Bridge Batch #3	Final Design	Jan-07	X		Jul-08		
D1250	New Chastain Road over Noonday Creek Bridge Rehabilitation Bridge Batch #5	Construction Complete	Feb-07	X	X	Jun-07	X	X
D1260	North Church Lane over CSX Railroad Bridge Replacement	Property Acquisition/ Final Design	Apr-06	X	X	Aug-08		
D1270	Oglesby Road over Powder Springs Creek Bridge Replacement (2 Bridges) Bridges Batch #1	Construction Contract	Oct-06	X	X	May-08	X	
D1280	Old Hwy 41/Kennesaw Mtn NBP over CSX RR Bridge Replacement	Preliminary Design	Apr-06	X		Jun-08		
D1290	Olive Springs Rd over Nickajack Ck Trib Bridge Replacement Bridge Batch #4	Plans Complete	Jan-07	X	X	May-08		
D1300	Paper Mill Road over Sope Creek Bridge Replacement	GDOT Bridge Maintenance Inspection	Apr-08	X		Jan-11		
D1310	Rock Bridge Road over Noonday Crk Trib Bridge Replacement Bridges Batch #2	Final Design	Jan-07	X	X	Nov-08		
D1320	Sewell Mill Road over Sewell Creek Bridge Rehabilitation / Bridge Widening Bridges Batch #2	Preliminary Design	Jan-07	X	X	Mar-08		

Cobb Proj. #	PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Sched. Construction Bid	Begin Construction	Project Complete
D1330	<i>Stout Parkway over Gothards Creek Bridge Rehabilitation</i>	<i>Construction Complete</i>	<i>Jan-07</i>	<i>X</i>	<i>X</i>	<i>Apr-07</i>	<i>X</i>	<i>X</i>
D1340	Worley Drive over Little Noonday Creek Bridge Replacement	Construction	Apr-06	X	X	Dec-07	X	
DRAINAGE - Drainage System Improvements								
D2010	<i>Fern Street Culvert</i>	<i>Construction Complete</i>	<i>Jul-06</i>	<i>X</i>	<i>X</i>	<i>Aug-06</i>	<i>X</i>	<i>X</i>
D2020	<i>Sandy Plains Road @ SR 92 Emergency Pipe Repair</i>	<i>Construction Complete</i>	Mar-06	X	X	Jul-06	X	X
D2030	<i>Old Sewell Road</i>	<i>Construction Complete</i>	<i>Jul-06</i>	<i>X</i>	<i>X</i>	<i>Feb-07</i>	<i>X</i>	<i>X</i>
D2040	Casteel Road Culvert	Final Design	Jul-06	X	X	May-08		
D2050	<i>Sewell Mill Road @ Roberts Lane</i>	<i>Construction Complete</i>	<i>Nov-06</i>	<i>X</i>	<i>X</i>	<i>Feb-08</i>	<i>X</i>	<i>X</i>
D2060	<i>Brookside Drive @ Roberts Drive</i>	<i>Construction Complete</i>	<i>Apr-07</i>	<i>X</i>	<i>X</i>	<i>Jul-07</i>	<i>X</i>	<i>X</i>
D2070	<i>Church Road Pipe Repair</i>	<i>Construction Pending</i>	<i>Apr-07</i>	<i>X</i>	<i>X</i>	<i>May-07</i>	<i>X</i>	<i>X</i>
D2080	<i>Three Chop Drive</i>	<i>Construction Complete</i>	<i>Apr-07</i>	<i>X</i>	<i>X</i>	<i>Jun-07</i>	<i>X</i>	<i>X</i>
D2090	<i>Hurt Road Drainage Repair</i>	<i>Construction Complete</i>	<i>Apr-07</i>	<i>X</i>	<i>X</i>	<i>Feb-08</i>	<i>X</i>	<i>X</i>
D2100	<i>Chanson Drive Drainage</i>	<i>Construction Complete</i>	<i>Apr-07</i>	<i>X</i>	<i>X</i>	<i>Feb-08</i>	<i>X</i>	<i>X</i>
D2110	<i>Cumberland Boulevard Drainage Emergency Repair</i>	<i>Construction Complete</i>	<i>Apr-07</i>	<i>X</i>	<i>X</i>	<i>Feb-08</i>	<i>X</i>	<i>X</i>
D2120	Six Flags Drive Culvert Replacement	Concept Design	Apr-07	X		Nov-08		
D2130	<i>Cynthia Court</i>	<i>Construction</i>		<i>X</i>	<i>X</i>	<i>May-08</i>	<i>X</i>	<i>X</i>
D2140	Elizabeth Lane	Construction		X	X	Apr-08	X	
D2130	Booth Road	Construction		X	X	Apr-08	X	

Cobb Proj. #	PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Sched. Construction Bid	Begin Construction	Project Complete
SAFETY/OPERATIONAL - Intersection Safety/Operational Improvements								
D3010	Atlanta Road at Paces Ferry Road Add Dual Left-turn Lanes Southbound Atlanta Road	Construction	Feb-06	X	X	Nov-07	X	
D3020	Austell Pdr Spgs Rd @ Clay Rd Realignment and Safety Improvements	Property Acquisition/ Final Design	Mar-07	X	X	Oct-08		
D3030	Austell Rd at East West Conn Add 3rd Thru Lane and Dual Lefts on East West Conn	Property Acquisition/ Final Design	Mar-06	X	X	Jun-08		
D3040	Austell Road @ Pat Mell Road Realign Pat Mell to line up with apartment entrance	Design Complete	Oct-06	X	X	Jun-08		
D3050	Austell Rd@Roberta Dr/Cochran Rd Improve Alignment	Construction	Jun-06	X	X	Oct-07	X	
D3060	Barrett Pkwy@Cobb Place Blvd(East) Intersection Improvements	Construction	Underway	X	X	May-07	X	
D3070	Blair Br Rd@Oak Ridge Rd/Six Flags Dr Realignment and Safety Improvements		Jan-09	X		Jun-10		
D3080	<i>Bob Cox Rd at Dallas Hwy(SR 120)</i> <i>Install Southbound Right-turn Lane on Bob Cox Road</i>	<i>Construction Complete</i>	<i>Feb-06</i>	<i>X</i>	<i>X</i>	<i>Nov-06</i>	<i>X</i>	<i>X</i>
D3090	Burnt Hickory Road at Due West Road Realignment and Safety Improvements <i>Intersection Batch #3</i>	Final Design	Jan-07	X	X	Aug-08		
D3100	Burnt Hickory Rd at Mount Calvary Rd Install a northbound right turn lane on Mt Calvary Rd	Construction	Jan-07	X	X	Mar-08	X	
D3110	Burnt Hickory Road @ Stout Parkway Realignment and Safety Improvements	Property Acquisition/ Final Design	Jan-07	X	X	Aug-08		
D3120	Chastain Road @ Bells Ferry Road Add right turn lanes	Property Acquisition/ Final Design	Jul-06	X	X	Jul-08		
D3130	Cooper Lake Rd @ King Springs Rd Intersection Improvements <i>Intersection Batch #2</i>	Concept Design	Jan-07	X		Sep-08		
D3140	<i>Cumberland Blvd@Cumberland Transfer Ctr</i> <i>Median Safety Improvements</i>	<i>Construction Complete</i>	<i>Jul-07</i>	<i>X</i>	<i>X</i>	<i>Feb-08</i>	<i>X</i>	<i>X</i>
D3150	<i>Dallas Hwy/SR 120 at Casteel/Old Hamilton Rd</i> <i>Add Northbound Right-Turn Lane</i>	<i>Construction Complete</i>	<i>Apr-06</i>	<i>X</i>	<i>X</i>	<i>Jul-06</i>	<i>X</i>	<i>X</i>
D3160	Dallas Hwy/120 at Poplar Spgs Rd/Holland Rd Realign Intersection and Install Traffic Signal	Preliminary Design	Jan-07	X		Jul-08		
D3170	Due West Rd @ Old Hamilton Road Realign Intersection and install Traffic Signal <i>Intersection Batch #3</i>	Final Design	Jan-07	X	X	Aug-08		

Cobb Proj. #	PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Sched. Construction Bid	Begin Construction	Project Complete
D3180	East West Connector @ Fontaine Road Add eastbound acceleration Lane at East West Conn <i>Intersection Batch #2</i>	Final Design	Mar-07	X	X	May-08		
D3190	East West Connector @ Hicks Road Add Right-Turn Lanes Northbound and Southbound	Construction	Feb-06	X	X	Dec-07	X	
D3200	Floyd Road @ Clay Road Intersection Improvements	Plans Complete	May-06	X	X	May-08		
D3210	Hickory Grove Road @ New McEver Road Add Turn Lanes; Possible Traffic Signal	Property Acquisition/ Final Design	Jan-07	X	X	Jul-08		
D3220	Johnson Ferry Road @ Sewell Mill Road Add dual Left Turns N; Include Sewell Mill Rd at Pine Rd Intersection Improvements	Consultant Negotiations	Jan-08	X		Oct-08		
D3230	Kennesaw Due W/Acworth Due W/Due West Improve Turn Lane <i>Intersection Batch #3</i>	Final Design	Jan-07	X	X	Aug-08		
D3240	Macland Rd/Bullard Rd @ Corner/Florence Rd Convert Bullard to Rt in Rt out with Rt Turn Lane Upgrade Sigs and Imp app grades for Macland at Corner	Final Design	Jan-06	X	X	Jan-11		
D3250	Mars Hill Road Intersection Improvements <GRTA Project>	Property Acquisition/ Final Design	Jul-07	X	X	Nov-08		
D3260	Mars Hill Road @ Due West Road Add Turn Lanes	Preliminary Design	Jan-07	X		Sep-08		
D3270	Mars Hill Road @ Giles / Hill Road Add Left and Right Turn Lanes - Improve Sight Dist <GRTA Project>	Property Acquisition/ Final Design	Jan-06	X	X	Nov-08		
D3280	Mars Hill Road @ Hadaway Road Add Left Turn Lanes on Mars Hill Road <GRTA Project>	Property Acquisition/ Final Design	Jan-06	X	X	Jul-08		
D3290	Mars Hill Road @ Nichols Road Add Left and Right Turn Lanes	Preliminary Design	Jan-06	X		Aug-08		
D3300	<i>Midway Road @ Luther Ward Road</i> <i>Realignment and Safety Improvements</i>	<i>Construction Complete</i>		X	X		X	X
D3310	<i>Old Alabama Road @ Cardell Road</i> <i>Add Eastbound Right Turn Lane</i>	<i>Construction Complete</i>	<i>Apr-06</i>	X	X	<i>Apr-07</i>	X	X
D3320	Old Dallas Road at Holland Rd Align Holland with Old Dallas at 90 Degrees	Preliminary Design	Jan-07	X		Jul-08		
D3330	<i>Old Highway 41 @ McCollum Parkway</i> <i>Extend Northbound Right Turn Lane on Old Highway 41</i>	<i>Construction Complete</i>	<i>Apr-06</i>	X	X	<i>Jun-06</i>	X	X
D3340	Powder Springs Road @ Cheatham Hill Road Add Right Turn Lanes	Concept Design	Jan-06	X		Nov-08		
D3350	Roswell Road (SR 120) at Old Canton Road Add Capacity on Old Canton Road	Construction	Oct-06	X	X	Mar-08	X	

Cobb Proj. #	PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Sched. Construction Bid	Begin Construction	Project Complete
D3360	Sandy Plains Road at East Piedmont Road Add Dual Left-turn Lanes an Right-turn Lanes GDOT Funded Project	Final Design	Apr-06	X	X	Jan-09		
D3370	<i>Shallowford Road @ McPherson Road</i> <i>Realign and Add Turn Lanes</i>	<i>Complete</i>	<i>May-07</i>	<i>X</i>	<i>X</i>	<i>Sep-07</i>	<i>X</i>	<i>X</i>
D3380	Six Flags Road @ Riverside Parkway Add Lt Turn EB and WB; Add EB Rt Turn <i>Intersection Batch #1</i>	Final Design	Jan-07	X	X	Nov-08		
D3390	South Gordon Road @ Pisgah Road Add Lt Turn Lane; remove flasher; Improve St Distance <i>Intersection Batch #1</i>	Final Design	Jan-07	X	X	Nov-08		
D3400	Spring Road @ Campbell Road Intersection Improvements		Sep-09			Oct-11		
D3410	Stilesboro Road Intersection Improvements Acworth Due West Road to Shillings Road	Construction Bidding	Apr-06	X	X	May-08		
D3420	<i>Villa Rica Road @ Bullard Road</i> <i>Intersection Improvements</i>	<i>Construction Complete</i>		<i>X</i>	<i>X</i>		<i>X</i>	<i>X</i>
D3430	<i>Villa Rica Road @ Casteel Road</i> <i>Intersection Improvements</i>	<i>Construction Complete</i>		<i>X</i>	<i>X</i>		<i>X</i>	<i>X</i>
D3440	West Sandtown Road at Villa Rica Road Intersection Improvements	Final Design/ Property Acquisition	Jan-07	X	X	Jul-08		
CONGESTION RELIEF/MOBILITY - Thoroughfare Improvements								
D4010	Barrett Parkway US 41 to Dallas Highway Widen to 6-ln w/ 10' trail, 5' SW, Turn Lanes	Concept Design	Jan-08	X		Jul-11		
D4020	Big Shanty Road Extension - Ph 1 Busbee Pkwy at Big Shanty Rd to Barrett Lakes Blvd New 4-Lane Divided Roadway	Final Design	Jan-06	X		Apr-09		
D4030	Big Shanty Road Extension - Ph 2 Barrett Lakes Blvd to Chastain Road New 4-Lane Divided Roadway	Preliminary Design	Jan-06	X		Apr-09		
D4040	Big Shanty Road Extension - Ph 3 Busbee Pkwy to Chastain Meadows Parkway New 4-Lane Divided Roadway	Preliminary Design	Jan-06	X		Jul-13		
D4050	<i>Bill Murdock Road</i> <i>Sewell Mill Road to Pine Road</i> <i>Widen to 3-Lanes on School Side(Dodgen MS/Walton)</i>	<i>Construction Complete</i>	<i>Mar-06</i>	<i>X</i>	<i>X</i>	<i>Jul-07</i>	<i>X</i>	<i>X</i>
D4060	Callaway Road Austell Road to Powder Spring Road Widen to 3 Lanes	Preliminary Design	Oct-08	X		Sep-08		
D4070	Cedarcrest Road Paulding County Line to Governor's Towne Club Widen to 4 Lane Divided	Concept Design	Jul-07	X		Jul-10		
D4080	Cobb Parkway (CCID-1014) Mount Paran Road to Paces Mill Road Widen Bridge to 6 Lane Divided	Preliminary Design	Jan-06	X		Apr-12		

Cobb Proj. #	PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Sched. Construction Bid	Begin Construction	Project Complete
D4090	Cobb Parkway Paces Mill Road to Akers Mill Road Widen to 6/8 Lane Divided	Final Design	Jan-06	X	X	Apr-12		
D4100	I-285/Atlanta Road n/a Upgrade Interchange	Preliminary Design	Jan-06	X		Apr-10		
D4110	I-285/South Cobb Drive (GDOT) n/a Upgrade Interchange	Construction Bidding	Jan-06	X	X	Jul-08		
D4120	Jamerson Road Canton Road to Lee Waters Road New 4-Lane Divided Roadway	Preliminary Design	Jul-07	X		Oct-09		
D4130	Jiles Road Cobb Parkway to Cherokee Street Widen to 4-Lane Divided	Preliminary Design	Oct-06	X		Oct-08		
D4140	Mulkey Road Connector <i>Mulkey Road to East West Connector New 2 Lane Roadway</i>	Construction Complete	Jan-06	X	X	Feb-07	X	X
D4150	Powder Springs Road Connector Powder Springs Road to South Cobb Drive New 2/4 Lane Roadway		Jul-10			Apr-13		
D4160	Six Flags Drive Riverside Dr to Six Flags Pkwy and 1,600' Lee Ind. Blvd Widen to 3 Lanes	Preliminary Design	Apr-07	X		Dec-08		
D4170	South Barrett Reliever Phase 1 (TCID-14A) Cobb Parkway to Shiloh Valley Drive New 4 Lane Roadway	Final Design/ Property Acquisition	Jan-06	X	X	Sep-08		
D4180	SR 280/South Cobb Drive (GDOT) SR 5 /Atlanta Road to Bolton Road Widen to 4/6 Lane Divided		Oct-07			Oct-11		
D4190	SR 92 (GDOT) Cobb Parkway to Cowan Road Widen to 4 Lane Divided	Concept (GDOT Consultant)	Apr-06	X		Jan-10		
D4200	SR 92 (GDOT) Paulding County Line to Cobb Parkway Widen to 4 Lane Divided	Concept (GDOT Consultant)	Apr-06	X		Jan-10		
D4210	Stilesboro Road Kennesaw Due West Rd to Barrett Pkwy Widen to 4-Lane Divided	Construction Bidding	Apr-06	X	X	May-08		
D4220	Stilesboro Road Mars Hill Road to Rosehedge Way Widen to 5/3 Lanes	Construction	Apr-06	X	X	Dec-07	X	
D4230	Windy Hill Road Add WB Lane Powers Ferry: Add NB Lane	Final Design/ Property Acquisition	Jan-06	X	X	Sep-08		
D4240	Windy Hill/Macland Road Connector Macland Rd (SR 360) at Powder Spgs to Windy Hill Road New 2-Lane Roadway (Buy ROW for Future 4-Lane)	Final Design/ Property Acquisition	Feb-06	X	X	Sep-08		
D4250	I-75 Ramps @ Wade Green Interchange Add Dual lefts 75 NB to Wade green, Dual right SB ramp	Final Design	Feb-06	X	N/A	Apr-08		

Cobb Proj. #	PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Sched. Construction Bid	Begin Construction	Project Complete
CONGESTION RELIEF/MOBILITY - Traffic Management								
D5010	Fiber Network Expansion Install fiber optic interconnect cable between traffic signals to improve traffic flow	Cobb DOT Design	Aug-07	X	N/A	Nov-07		
D5020	Rebuild Existing Traffic Signals Upgrade Deficient Signals to Current Specifications	Construction	Aug-06	X	N/A	Mar-07	X	
D5030	Upgrade Traffic Signal Cabinets Upgrade existing traffic signals to current specifications	Construction	N/A	X	N/A	Mar-08	X	
D5040	Traffic Control Center Upgrade Upgrade the existing equipment in the TCC to current specifications		Jul-08	X	N/A	Jul-09		
D5050	Transportation Technology Upgrade GIS, GPS, MIS, and TIS	MIS Underway	Apr-06	X	N/A	Apr-07	N/A	N/A
D5060	Traffic Signal Timing Retime Signal Corridors to Improve Traffic Flow	Underway	Apr-07	X	N/A	N/A	N/A	
D5070	Traffic Signal Timing Retime Signal Corridors to Improve Traffic Flow		Apr-10			Jan-10		
D5080	Traffic Signal Timing Retime Signal Corridors to Improve Traffic Flow		Apr-10			Jan-11		
D5090	ATMS Phase 5 Expand ATMS by installing advanced technology. Expand traffic control center.			X		Apr-08		
D5100	ATMS Phase 6 Expand ATMS by installing advanced technology.			X		Apr-08		
D5090 D5110 D5100	ATMS Project - Engineering Only Phases 5 and 6	Design	Oct-06	X	N/A	Sep-07		
D5120	Transportation Planning Studies Long-range and short-range transportation studies to support project development	Planning Study	Oct-08	X	N/A	Sep-10		
SAFETY/OPERATIONAL - Roadway Safety								
D6010	Acworth Due West Road Nance Road to Burnt Hickory Road Safety, Operational and Intersection Improvements	Final Design	Apr-06	X	X	Dec-08		
D6020	Allgood Road East Piedmont Road to Allgood Road/Scufflegrit Road Rockcrest Dr hill cut	Concept Design	Oct-08	X		Jan-10		
D6030	Beech Haven Trail <i>Ivy Ridge Drive to Winchester Trail Safety/Oper-Improve Hor Curve to meet Design Speed</i>	Construction Complete	<i>Nov-06</i>	<i>X</i>	<i>X</i>	<i>May-07</i>	<i>X</i>	<i>X</i>
D6040	Bells Ferry Road I-575 to North Cobb Parkway (US41) Intersection Improvements	Preliminary Design	Jul-06	X		May-09		
D6050	Canton Road Canton Road Connector to Cherokee County Corridor Improvements - Shoulders and Intersections	Preliminary Design	May-06	X		Apr-11		

Cobb Proj. #	PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Sched. Construction Bid	Begin Construction	Project Complete
D6060	Childers Road Shallowford Road to Fulton County Shoulder and intersection improvements	Concept Design	Apr-08	X		Jul-09		
D6070	County Line Road Mars Hill Road (SR 176) to Due West Road Safety/Operational Improvements - Includes 2 Bridges	Preliminary Design	Jan-07	X		Jan-10		
D6080	Gus Robinson Road <i>Macland to end of street</i> <i>Safety and Operational Improve - rural shldrs (no C&G)</i>	Construction Complete	Feb-07	X	X	Jul-07	X	X
D6090	Hamilton Road <i>Paul Samuel Road to Naples View</i> <i>Safety/Oper - Improve Horiz.curve to meet design speed</i>	Construction Complete	Aug-06	X	X	Apr-07	X	X
D6100	Hickory Grove Road Baker Road to Wade Green Road Safety and Operational Improvements	Preliminary Design	Feb-07	X		May-09		
D6110	Hiram-Lithia Springs Road Powder Springs-Dallas Road to Humphries Hill Safety and Operational Improvements	Concept Design	Apr-09	X		Oct-10		
D6120	Jamerson Road / Wigley Road Lee Waters Road to Sandy Plains Road Safety and Op. improve-3 lane rd with rt turn lanes at intx	Preliminary Design	Feb-07	X		May-10		
D6130	Lower Roswell Road (West) Roswell Street (SR 120) to Terrell Mill Road Safety/Operational Improvements	Concept Design	Apr-07	X		May-09		
D6140	Lower Roswell Road (East) Davidson Road to Fulton County Line CO-349 & BP220	Preliminary Design	Nov-06	X		Apr-09		
D6150	Maxham Road Veterans Memorial Hwy (SR 8) to Old Alabama Rd Safety/Operational, Narrow 4-Lane and median	Construction	Apr-06	X	X	Dec-07	X	
D6160	Nance Road Acworth Due West to Old Hwy 41/Main Street Safety/Operational, bridge over Butler Creek	Preliminary Design	Jun-06	X		Nov-09		
D6170	North Booth Road Shiloh Road to Bells Ferry Road Intersection Project (Phase I)	Construction	Apr-06	X	X	Sep-07	X	
D6180	Old McEver Road Main Street to New McEver Road Safety and Operational Improve with Curb and Gutter	Concept Design	Apr-08	X		Apr-09		
D6190	Post Oak Tritt Road Holly Springs Road to Fulton County Safety and Operational Improve and 2 replace bridges	Construction	Apr-06	X	X	Nov-07	X	
D6200	Queen Mill Road Veterans Memorial Highway to Mableton Parkway Safety and Operational Improvements	Concept Design	Jul-07	X		Jan-10		
D6210	Shallowford Road Johnson Ferry Road to Childers Road Hill cut at the Kroger/Publix entrance	Construction	Oct-06	X	X	Aug-07	X	
D6220	Shiloh Road/Shallowford Road Wade Green Road to Canton Road Safety/Op. improve 3-lane road with rt turn lanes at intx	Concept Design	Jul-08	X		Jul-09		
D6230	Smyrna Pdr Spgs/Benson Poole Rd Hicks Road to Windy Hill Road Intx realign at Benson Poole/Smyrna Pdr Spgs Rd	Concept Design	Apr-09	X		Jan-11		

Cobb Proj. #	PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Sched. Construction Bid	Begin Construction	Project Complete
D6240	<i>Terrell Mill Road</i> Delk Road to Old Canton Road Delk/Paper Mill/Lower Roswell/Old Canton-Intx Improve	<i>Construction Complete</i>	<i>Underway</i>	X	X	<i>Underway</i>	X	X
D6250	West Sandtown Road Dallas Hwy to South of Macland Rd (to new soccer field) Corridor Improve-add turn lanes at various intxs	Concept Design	May-08	X		Oct-10		
D6260	Woodland Brook Drive Log Cabin Road to Paces Ferry Road Minor Safety Improvements - add curb and gutter		Apr-08			Apr-11		
D6270	Woodlawn Drive Safety/Oper. Improve-bicycle improve and 2 hill cuts Johnson Ferry Road to Lower Roswell Road	Construction	Feb-07	X	X	Nov-07	X	
D6280	Wooten Lake Road Wade Green Road to Shiloh Road Shoulder Widening Project (Phase II)	Construction	Mar-06	X	X	Nov-07	X	
SIDEWALKS - Pedestrian and Bicycle Improvements								
D7010	South Hurt Road Hurt Road to Concord Road GDOT Funding	Construction Bidding	Aug-06	X	X	Dec-08		
D7020	Transit Supportive Sidewalks- Cobb Parkway Bells Ferry Road to Canton Road Connector <i>Sidewalk Batch #2</i>	Consultant Selection	Mar-08	X		Jul-09		
D7030	Six Flags S/W Crestview Drive to Riverside Parkway	Preliminary Design	Oct-06	X		Oct-09		
D7040	South Service Road Riverside Parkway to Six Flags Parkway <i>Sidewalk Batch #1</i>	Construction Complete	Dec-06	X	X	Nov-07	X	
D7050	<i>Frey Road</i> <i>Busbee Parkway to Shiloh Road</i> <i>Sidewalk Batch #1</i>	<i>Constuction Complete</i>	<i>Dec-06</i>	X	X	<i>Nov-07</i>	X	X
D7060	<i>Busbee Parkway</i> <i>Town Park Drive to Frey Road</i> <i>Sidewalk Batch #1</i>	<i>Constuction Complete</i>	<i>Dec-06</i>	X	X	<i>Nov-07</i>	X	X
D7070	<i>Gilmore Road Sidewalk</i>	<i>Complete</i>	<i>Aug-07</i>	X	X	<i>Sep-07</i>	X	X
D7080	Barrett Parkway Bells Ferry Road to Busbee Parkway <i>Sidewalk Batch #1</i>	Construction	Dec-06	X	X	Feb-08	X	
D7090	Project TBD							
D7100	Floyd Road Willowbrook Ln to Floyd Drive, W. Side <i>Sidewalk Batch #3</i>	Concept Design	Feb-08	X		Dec-08		
D7110	Hicks Road Merryweather Drive to Floyd Rd., W. Side <i>Sidewalk Batch #3</i>	Concept Design	Feb-08	X		Dec-08		
D7120	Atlanta Road Brownwood Lane to N. Church Lane	Concept Design	Feb-08	X		Jul-08		

Cobb Proj. #	PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Sched. Construction Bid	Begin Construction	Project Complete
D7130	Factory Shoals Road Mableton Parkway to Factory Shoals Drive <i>Sidewalk Batch #3</i>	Concept Design	Feb-08	X		Dec-08		
D7140	Log Cabin Road Ivy Ridge Drive to Plant Atkinson Rd., E. Side <i>Sidewalk Batch #3</i>	Concept Design	Feb-08	X		Dec-08		
D7150	Austell Road Seayes Road to Anderson Mill Road, E. Side <i>Sidewalk Batch #3</i>	Concept Design	Feb-08	X		Dec-08		
D7160	Shadyside Road Hurt Road to Pair Road, W. Side <i>Sidewalk Batch #3</i>	Concept Design	Feb-08	X		Dec-08		
D7170	N. Church Lane Collins Spring Drive to Bridlewood Drive, E. Side	Concept Design	Feb-08	X		Jul-08		
D7180	Transit Supportive Sidewalks - Hicks Road Frontier Trail to Floyd Oaks Drive, E. Side <i>Sidewalk Batch #2</i>	Consultant Selection	Mar-08	X		Jul-09		
D7190	Transit Supp. SW - County Services Parkway Powder Springs Road to Austell Road <i>Sidewalk Batch #2</i>	Consultant Selection	Mar-08	X		Jul-09		
SAFETY/OPERATIONAL - School Zone Safety								
D8010	<i>Acworth Elem & Barber MS</i> <i>Repave and Improve Cantrell Road</i>	<i>Construction Complete</i>	<i>Mar-07</i>	<i>X</i>	<i>X</i>	<i>May-07</i>	<i>X</i>	<i>X</i>
D8020	Austell Elementary School Traffic and Safety Improvements	<i>Construction Complete</i>	<i>Underway</i>	<i>X</i>	<i>X</i>	<i>Jan-07</i>	<i>X</i>	<i>X</i>
D8030	Awtrey Middle School Improve Access to School for Car/Buses@Nowlin Rd	Construction Contract	Nov-07	X	X	Apr-08	X	
D8040	<i>Baker Elementary School</i> <i>Improve Driveway</i>	<i>Construction Complete</i>	<i>Oct-06</i>	<i>X</i>	<i>X</i>	<i>May-07</i>	<i>X</i>	<i>X</i>
D8050	<i>Birney Elementary School</i> <i>Additional Turn Lanes</i>	<i>Construction Complete</i>	<i>Dec-06</i>	<i>X</i>	<i>X</i>	<i>May-07</i>	<i>X</i>	<i>X</i>
D8060	<i>Dodgen Middle School</i> <i>Improve Turn Lanes on Bill Murdock</i>	<i>Construction Complete</i>	<i>Apr-06</i>	<i>X</i>	<i>X</i>	<i>Jul-07</i>	<i>X</i>	<i>X</i>
D8070	Durham MS and Frey Elementary School Additional Turn Lanes	Preliminary Design	Oct-07	X		Dec-08		
D8080	East Valley Elementary School Site Ingress/Egress Improvements Part of Lower Roswell Project(Roswell to Terrell Mill)	Concept Design	Jan-08	X		Jan-09		
D8090	Harmony Leland Elementary School Sidewalks, Acceleration, and Deceleration Lanes <i>School Batch #1</i>	Final Complete	Dec-06	X	X	Aug-08		
D8100	Kell High School Improve Signals and Traffic Patterns Part of Jamerson Rd Project (Canton Rd to Lee Waters)	Preliminary Design	Dec-06	X		Sep-09		

Cobb Proj. #	PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Sched. Construction Bid	Begin Construction	Project Complete
D8110	LaBelle Elementary School Sidewalks <i>School Batch #1</i>	Construction Contract	Dec-06	X	X	Mar-08	X	
D8120	<i>Mabry Middle School</i> Sidewalks <i>School Batch #1</i>	<i>Construction Complete</i>	<i>Jan-07</i>	<i>X</i>	<i>X</i>	<i>Sep-07</i>	<i>X</i>	<i>X</i>
D8130	<i>McEachern High School</i> <i>Intx Improves at New Macland Rd @ Gaydon Rd</i>	<i>Construction Complete</i>	<i>Jan-07</i>	<i>X</i>	<i>X</i>	<i>May-07</i>	<i>X</i>	<i>X</i>
D8140	Murdock Elementary School Improve Access and Turn Lanes	Construction Contract	Nov-07	X	X	May-08	X	
D8150	Northwest Elementary School Old Stilesboro Road Existing Road Improvements	Construction Contract	May-06	X	X	Apr-08	X	
D8160	Pine Mountain Middle and Hayes Elementary Improve capacity at Kennesaw Due West Road	Construction Contract	Oct-07	X	X	May-08	X	
D8170	Pitner Elementary School Reconfiguration; Turning Lanes	Construction Contract	Nov-07	X	X	Apr-08	X	
D8180	Pope High School Improve School Driveway	In-House Design	Oct-07	X		Apr-09		
D8190	<i>Russell Elementary School</i> <i>Additional Turn lanes</i>	<i>Construction Complete</i>	<i>Jan-07</i>	<i>X</i>	<i>X</i>	<i>Jul-08</i>	<i>X</i>	<i>X</i>
D8200	Shallowford Falls Elementary School Improve driveway Access off Lassiter Road	Construction Contract	Oct-07	X	X	Apr-08	X	
D8210	South Cobb High School Sidewalks on Clay Road	Construction	Jan-07	X	X	Jan-08	X	
D8220	Teasley Elementary School Turn Lane, Additional Entrance/Queuing Lanes	Concept	Oct-07	X		Apr-09		
D8230	Varner Elementary School Turn Lane, Additional Entrance / Queuing Lanes	Construction Contract	Nov-07	X	X	Apr-08	X	
D8240	<i>Walton High School</i> <i>Improve St Dist/Add Lt Turn in the WB Lane/Realign/add Dual LT Lanes Johnson Fy</i>	<i>Construction Complete</i>	<i>Jan-07</i>	<i>X</i>	<i>X</i>	<i>May-07</i>	<i>X</i>	<i>X</i>
D8250	Allatoona High School, SR 92 Pitner Rd - Exist Rd Improve,other locations	Construction Contract	May-06	X	X	Apr-08	X	
D8260	Wheeler High School Site Ingress/Egress Improvements	Concept Design	Oct-07	X		Apr-09		

Cobb Proj. #	PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Sched. Construction Bid	Begin Construction	Project Complete
INFRASTRUCTURE PRESERVATION - Resurfacing								
D9010	Resurfacing 2006-1 LARP	Construction Complete	NA	X	X	Mar-06	X	X
D9020	Resurfacing 2007-3	Construction Complete	NA	X	X	Oct-06	X	X
D9030	Resurfacing 2007-1 LARP	Construction Complete	NA	X	X	Feb-07	X	X
D9040	Resurfacing 2007-2 (Hot-in-Place)	Construction Complete	NA	X	X		X	X
D9050	Resurfacing 2008-1 LARP	Construction	NA	X	X	Aug-07	X	
D9060	Resurfacing 2008-2 LARP	Construction	NA	X	X	Sep-07	X	
D9070	Resurfacing 2009-1 (LARP)		NA			Aug-08		
D9080	Resurfacing 2009-2 (Subdivision Streets)	Construction Bidding		X	X	Apr-08	X	
D9130	Resurfacing 2008-3 (Subdivision Streets)	Construction		X	X	Jan-08	X	
D9140	Resurfacing 2009-3 (Warm Asphalt)					Jul-08		
D9150	Resurfacing 2009-4					Aug-08		
ON STREET BICYCLE IMPROVEMENTS - Pedestrian and Bicycle Improvements								
D10B0	On Street Bicycle Improvements 2006 Due West Between Burnt Hickory(S) and BH (North) Intersection Batch #3	Final Design	Jul-07	X	X	Aug-08		
MULTI-USE TRAILS - Pedestrian and Bicycle Improvements								
D11B0	SR120 Dallas Highway Streetscapes, Phase I Casteel Road to Villa Rica Way	Preliminary Design	Jan-06	X		Dec-08		
D11C0	SR120 Dallas Highway Streetscapes, Phase II Villa Rica Way to John Ward Road	Preliminary Design	Jan-06	X		Dec-08		
D11D0	Noonday Creek Trail, Phase I Kennesaw Mtn Battlefield Park to US 41	Preliminary Design	Jan-06	X		Jun-09		
D11E0	Noonday Creek Trail, Phase II US 41 to Bells Ferry Road	Preliminary Design	Jan-06	X		Jul-10		

Cobb Proj. #	PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Sched. Construction Bid	Begin Construction	Project Complete
D11F0	Spring Road Multi-use Trail Campbell Road to Cumberland Blvd. Bridge over I-285	Final Design	Jan-06	X	X	Jul-08		
D11G0	East Cobb Trail Extension, Phase I Merchants Walk/Providence Rd to Shady Hill Drive	Preliminary Design	Nov-06	X		Jul-09		
MUNICIPAL PROJECTS								
M2010	Austell Powder Springs @ Threadmill Complex City of Austell Intersection Improvements	Final Design/ Property Acquisition	Jan-07	X	X	Jun-08		
M2020	Humphries Hill at C.H. James Parkway City of Austell Intersection Improvements	Construction	May-06	X	X	Aug-07	X	
M2030	Joe Jerkins Blvd and Caraustar Ind, Inc. City of Austell Railroad Overpass Bridge		Jan-07					
M2040	Perkerson Mill Road @ Flint Hill Road City of Austell Improve Intersection	Preliminary Design	Jan-07	X	X	Jun-08		
M3030	Jiles Road - 4 Lane Phase I - Baker Road to Cherokee Street Widen existing roadway	Final Design/ Property Acquisition	Oct-06	X	X	Sep-08		