

**TRACKING REPORT for 2005 SPLOST  
COBB COUNTY DEPARTMENT OF TRANSPORTATION**

Date: May 4, 2007



Cobb County...Expect the Best!

**ACTIVE PROJECT STATUS REPORT**

Project Schedules and Status Available at <http://www.cobbcip.org/>

PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Scheduled Construction Bid	Begin Construction	End Construction
<b>INFRASTRUCTURE PRESERVATION - Bridge Rehab/Replacement</b>							
Bells Ferry Road over Noonday Creek Trib Bridge Replacement	Design	Apr-06	X		Apr-08		
Booth Road over Olley Creek Tributary Bridge Replacement <i>Bridge Batch #4</i>	Consultant Notice to Proceed	Jan-07	X		May-08		
Burnt Hickory Road over Mud Creek Bridge Rehabilitation	Cobb DOT Engineering	Jul-06	X		Apr-08		
<i>Candy Lane over Olley Creek Bridge Rehabilitation</i>	<i>Construction COMPLETE</i>	<i>Apr-06</i>	<i>X</i>	<i>X</i>	<i>Aug-06</i>	<i>X</i>	<i>X</i>
Canton Road over Little Noonday Creek Bridge Replacement <i>Bridges Batch #2</i>	Consultant Notice to Proceed	Jan-07	X		Oct-08		
Cheatham Hill Rd over Ward Creek Bridge Rehabilitation/Widening <i>Bridge Batch #3</i>	Consultant Selection	Jan-07	X		Apr-08		
Collins Blvd over Buttermilk Creek Bridge Replacement <i>Bridges Batch #1</i>	Concept Survey	Dec-06	X		Aug-07		
<i>Collins Road over Little Allatoona Creek Bridge Rehabilitation</i>	<i>Construction COMPLETE</i>	<i>Apr-06</i>	<i>X</i>	<i>X</i>	<i>Jul-06</i>	<i>X</i>	<i>X</i>
Columns Drive over Sope Creek Bridge Rehabilitation <i>Bridge Batch #5</i>	Final Design	Feb-07	X		Jul-07		
Concord Road over Silver Comet Trail Bridge Replacement GDOT Project	GDOT Design (Internal)	Jan-06	X		Jul-08		
Flint Hill Road over Olley Creek Bridge Replacement	Concept	Apr-06	X		Aug-07		
Garrett Road over Powder Springs Creek Bridge Replacement <i>Bridges Batch #1</i>	Concept	Dec-06	X		Jun-08		
Hamby Road over Clark Creek Bridge Replacement	Cobb DOT Engineering	Feb-07	X		Oct-08		

<b>PROJECT NAME</b>	<b>Project Phase</b>	<b>Scheduled Begin Engineering</b>	<b>Begin Engineering</b>	<b>Begin Property Acquisition</b>	<b>Scheduled Construction Bid</b>	<b>Begin Construction</b>	<b>End Construction</b>
<b>Hermi Ped. Bridge on Paces Fy over Chatt</b> Bridge Engineering	<b>Design</b>	Apr-06	X		Jul-07		
<b>Hiram-Lithia Springs Rd over Sweetwater Crk</b> Bridge Replacement	<b>Concept</b>	Jul-06	X		Jul-08		
<b>Holloman Road over Sweetwater Creek</b> Bridge Rehabilitation	<b>Consultant Negotiations</b>	Aug-06	X		Oct-06		
<b>Holly Springs Road over Sewell Creek Trib</b> Bridge Replacement <i>Bridges Batch #2</i>	<b>Consultant Contract</b>	Jan-07	X		Oct-08		
<i>Hurt Road over Olley Creek</i> <i>Bridge Rehabilitation</i>	<i>Construction COMPLETE</i>	<i>Jul-06</i>	<i>X</i>	<i>X</i>	<i>Nov-06</i>	<i>X</i>	<i>X</i>
<b>Indian Hills Drive over Sope Creek</b> Bridge Rehabilitation <i>Bridge Batch #5</i>	<b>Final Design</b>	Feb-07	X		Nov-07		
<b>John Ward Road over Mud Creek</b> Bridge Rehabilitation	<b>Cobb DOT Engineering</b>	Jan-09	X		Apr-09		
<b>Luther Ward Road over Mud Creek Tributary</b> Bridge Rehabilitation	<b>Cobb DOT Engineering</b>	Jan-09	X		Apr-09		
<i>Macedonia Road over Noses Creek</i> <i>Bridge Rehabilitation</i>	<i>Construction COMPLETE</i>	<i>Jan-07</i>	<i>X</i>	<i>X</i>	<i>May-07</i>	<i>X</i>	<i>X</i>
<b>Midway Road over Allatoona Creek Tributary</b> Bridge Replacement <i>Bridge Batch #3</i>	<b>Consultant Selection</b>	Jan-07	X		Apr-08		
<b>Mount Calvary Road over Noses Creek</b> Bridge Replacement <i>Bridge Batch #3</i>	<b>Consultant Selection</b>	Jan-07	X		Jul-08		
<b>New Chastain Road over Noonday Creek</b> Bridge Rehabilitation <i>Bridge Batch #5</i>	<b>Final Design</b>	Feb-07	X		May-07		
<b>North Church Lane over CSX Railroad</b> Bridge Replacement	<b>Property Acquisition</b>	Apr-06	X	X	Jan-08		
<b>Oglesby Road over Powder Springs Creek</b> Bridge Replacement (2 Bridges) <i>Bridges Batch #1</i>	<b>Concept</b>	Oct-06	X		Oct-08		
<b>Old Hwy 41/Kennesaw Mtn NBP over CSX RR</b> Bridge Replacement	<b>Concept</b>	Apr-06	X		Apr-08		
<b>Olive Springs Rd over Nickajack Ck Trib</b> Bridge Replacement <i>Bridge Batch #4</i>	<b>Consultant Notice to Proceed</b>	Jan-07	X		Apr-08		
<b>Paper Mill Road over Sope Creek</b> Bridge Replacement	<b>Consultant Negotiations</b>	Apr-08	X		Jan-11		

<b>PROJECT NAME</b>	<b>Project Phase</b>	<b>Scheduled Begin Engineering</b>	<b>Begin Engineering</b>	<b>Begin Property Acquisition</b>	<b>Scheduled Construction Bid</b>	<b>Begin Construction</b>	<b>End Construction</b>
<b>Rock Bridge Road over Noonday Crk Trib</b> Bridge Replacement <i>Bridges Batch #2</i>	<b>Consultant Notice to Proceed</b>	Jan-07	X		Apr-08		
<b>Sewell Mill Road over Sewell Creek</b> Bridge Rehabilitation / Bridge Widening <i>Bridges Batch #2</i>	<b>Consultant Notice to Proceed</b>	Jan-07	X		Jul-08		
<i>Stout Parkway over Gothards Creek</i> <i>Bridge Rehabilitation</i>	<i>Construction Complete</i>	<i>Jan-07</i>	X	X	<i>Apr-07</i>	X	X
<b>Worley Drive over Little Noonday Creek</b> Bridge Replacement	<b>Design</b>	Apr-06	X		Aug-07		
<b>DRAINAGE - Drainage System Improvements</b>							
<i>Fern Street Culvert</i>	<i>Construction Complete</i>	Jul-06	X	X	Aug-06	X	X
<i>Sandy Plains Road @ SR 92</i>	<i>Construction Complete</i>	Mar-06	X	X	<i>Jul-06</i>	X	X
<i>Old Sewell Road</i>	<i>Construction Complete</i>	<i>Jul-06</i>	X	X	<i>Feb-07</i>	X	X
<b>Casteel Road Culvert</b>	<b>Cobb DOT Engineering</b>	Jul-06	X		May-07		
<b>Sewell Mill Road @ Roberts Lane</b>	<b>Cobb DOT Engineering</b>	Nov-06	X		May-07		
<i>Brookside Drive @ Roberts Drive</i>	<i>Construction Complete</i>	Apr-07	X	X	Jul-07	X	X
<b>Church Road Pipe Repair</b>	<b>Construction Pending</b>	Apr-07	X	X	May-07		
<b>Three Chop Drive</b>	<b>Construction Pending</b>	Apr-07	X	X	Jun-07		
<b>Brown Road at Brown Crossing Way</b>		Apr-07			Jul-07		
<b>SAFETY/OPERATIONAL - Intersection Safety/Operational Improvements</b>							
<b>Atlanta Road at Paces Ferry Road</b> Add Dual Left-turn Lanes Southbound Atlanta Road	<b>Property Acquisition Final Design</b>	Feb-06	X	X	Jul-07		
<b>Austell Pdr Spgs Rd @ Clay Rd</b> Realignment and Safety Improvements	<b>Consultant Negotiations</b>	Mar-07	X		Nov-08		
<b>Austell Rd at East West Conn</b> Add 3rd Thru Lane and Dual Lefts on East West Conn	<b>Preliminary Plans</b>	Mar-06	X		Nov-07		

<b>PROJECT NAME</b>	<b>Project Phase</b>	<b>Scheduled Begin Engineering</b>	<b>Begin Engineering</b>	<b>Begin Property Acquisition</b>	<b>Scheduled Construction Bid</b>	<b>Begin Construction</b>	<b>End Construction</b>
<b>Austell Road @ Pat Mell Road</b> Realign Pat Mell to line up with apartment entrance	<b>Design</b>	Oct-06	X		Jul-08		
<b>Austell Rd@Roberta Dr/Cochran Rd</b> Improve Alignment	<b>Property Acquisition Final Design</b>	Jun-06	X	X	Jan-08		
<b>Barrett Pkwy@Cobb Place Blvd(East)</b> Intersection Improvements	<b>Construction</b>	Underway	X	X	Apr-07	X	
<b>Blair Br Rd@Oak Ridge Rd/Six Flags Dr</b> Realignment and Safety Improvements		Jan-09			Jul-10		
<i>Bob Cox Rd at Dallas Hwy(SR 120)</i> <i>Install Southbound Right-turn Lane on Bob Cox Road</i>	<i>Construction Complete</i>	<i>Feb-06</i>	<i>X</i>	<i>X</i>	<i>Nov-06</i>	<i>X</i>	<i>X</i>
<b>Burnt Hickory Road at Due West Road</b> Realignment and Safety Improvements <i>Intersection Batch #3</i>	<b>Consultant Negotiations</b>	Jan-07	X		Jul-08		
<b>Burnt Hickory Rd at Mount Calvary Rd</b> Install a northbound right turn lane on Mt Calvary Rd		Jan-07			Jan-08		
<b>Burnt Hickory Road @ Stout Parkway</b> Realignment and Safety Improvements	<b>Consultant Selection</b>	Jan-07	X		Jul-08		
<b>Chastain Road @ Bells Ferry Road</b> Add right turn lanes	<b>Property Acquisition Final Design</b>	Jul-06	X	X	Sep-07		
<b>Cooper Lake Rd @ King Springs Rd</b> Intersection Improvements <i>Intersection Batch #2</i>	<b>Consultant Contract</b>	Jan-07	X		Jul-08		
<b>Cumberland Blvd@Cumberland Transfer Ctr</b> Median Safety Improvements		Jul-07			Jan-08		
<i>Dallas Hwy/SR 120 at Casteel/Old Hamilton Rd</i> <i>Add Northbound Right-Turn Lane</i>	<i>Construction Complete</i>	<i>Apr-06</i>	<i>X</i>	<i>X</i>	<i>Jul-06</i>	<i>X</i>	<i>X</i>
<b>Dallas Hwy/120 at Poplar Spgs Rd/Holland Rd</b> Realign Intersection and Install Traffic Signal	<b>Concept Design</b>	Jan-07	X		Apr-08		
<b>Due West Rd @ Old Hamilton Road</b> Realign Intersection and install Traffic Signal <i>Intersection Batch #3</i>	<b>Consultant Negotiations</b>	Jan-07	X		Apr-08		
<b>East West Connector @ Fontaine Road</b> Add eastbound acceleration Lane at East West Conn <i>Intersection Batch #2</i>	<b>Consultant Selection</b>	Mar-07	X		Feb-08		
<b>East West Connector @ Hicks Road</b> Add Right-Turn Lanes Northbound and Southbound	<b>Concept</b>	Feb-06	X		Oct-07		
<b>Floyd Road @ Clay Road</b> Intersection Improvements	<b>Property Acquisition Final Design</b>	May-06	X	X	Oct-07	X	

<b>PROJECT NAME</b>	<b>Project Phase</b>	<b>Scheduled Begin Engineering</b>	<b>Begin Engineering</b>	<b>Begin Property Acquisition</b>	<b>Scheduled Construction Bid</b>	<b>Begin Construction</b>	<b>End Construction</b>
<b>Hickory Grove Road @ New McEver Road</b> Add Turn Lanes; Possible Traffic Signal	<b>Consultant Contract</b>	Jan-07	X		Jan-09		
<b>Johnson Ferry Road @ Sewell Mill Road</b> Add dual Left Turns N; Include Sewell Mill Rd at Pine Rd Intersection Improvements		Jan-08			Oct-09		
<b>Kennesaw Due W/Acworth Due W/Due West</b> Improve Turn Lane <i>Intersection Batch #3</i>	<b>Consultant Negotiations</b>	Jan-07	X		Oct-08		
<b>Macland Rd/Bullard Rd @ Corner/Florence Rd</b> Convert Bullard to Rt in Rt out with Rt Turn Lane Upgrade Sigs and Imp app grades for Macland at Corner	<b>GDOT Design</b>	Jan-06	X		Jan-11		
<b>Mars Hill Road</b> Intersection Improvements <GRTA Project>	<b>Consultant Contract</b>	Jul-07	X		Jul-09		
<b>Mars Hill Road @ Due West Road</b> Add Turn Lanes	<b>Consultant Contract</b>	Jan-07	X		Dec-08		
<b>Mars Hill Road @ Giles / Hill Road</b> Add Left and Right Turn Lanes - Improve Sight Distance <GRTA Project>	<b>Design</b>	Jan-06	X		Mar-08		
<b>Mars Hill Road @ Hadaway Road</b> Add Left Turn Lanes on Mars Hill Road <GRTA Project>	<b>Design</b>	Jan-06	X		Mar-08		
<b>Mars Hill Road @ Nichols Road</b> Add Left and Right Turn Lanes	<b>Consultant Contract</b>	Jan-06	X		Mar-08		
<i>Midway Road @ Luther Ward Road</i> <i>Realignment and Safety Improvements</i>	<i>Construction Complete</i>	<i>Underway</i>	X	X	<i>Underway</i>	X	X
<b>Old Alabama Road @ Cardell Road</b> Add Eastbound Right Turn Lane	<b>Construction</b>	Apr-06	X	X	Apr-07	X	
<b>Old Dallas Road at Holland Rd</b> Align Holland with Old Dallas at 90 Degrees	<b>Concept Design</b>	Jan-07	X		Apr-08		
<i>Old Highway 41 @ McCollum Parkway</i> <i>Extend Northbound Right Turn Lane on Old Highway 41</i>	<i>Construction Complete</i>	<i>Apr-06</i>	X	X	<i>Jun-06</i>	X	X
<b>Powder Springs Road @ Cheatham Hill Road</b> Add Right Turn Lane	<b>Preliminary Design</b>	Jan-06	X		Jul-08		
<b>Roswell Road (SR 120) at Old Canton Road</b> Add Capacity on Old Canton Road	<b>Concept</b>	Oct-06	X		Apr-08		
<b>Sandy Plains Road at East Piedmont Road</b> Add Dual Left-turn Lanes an Right-turn Lanes	<b>Concept</b>	Apr-06	X		Jan-09		
<b>Shallowford Road @ McPherson Road</b> Realign and Add Turn Lanes	<b>Cobb DOT Design</b>	May-07			Oct-08		

<b>PROJECT NAME</b>	<b>Project Phase</b>	<b>Scheduled Begin Engineering</b>	<b>Begin Engineering</b>	<b>Begin Property Acquisition</b>	<b>Scheduled Construction Bid</b>	<b>Begin Construction</b>	<b>End Construction</b>
<b>Six Flags Road @ Riverside Parkway</b> Add Lt Turn EB and WB; Add EB Rt Turn <i>Intersection Batch #1</i>	<b>Consultant Contract</b>	Jan-07	X		Jul-08		
<b>South Gordon Road @ Pisgah Road</b> Add Lt Turn Lane; remove flasher; Improve St Distance <i>Intersection Batch #1</i>	<b>Consultant Contract</b>	Jan-07	X		Jul-08		
<b>Spring Road @ Campbell Road</b> Intersection Improvements		Sep-09			Oct-11		
<b>Stilesboro Road Intersection Improvements</b> Acworth Due West Road to Shillings Road	<b>Concept</b>	Apr-06	X		Mar-09		
<b>Villa Rica Road @ Bullard Road</b> Intersection Improvements	<b>COMPLETE</b>	Underway	X	X	Underway	X	X
<b>Villa Rica Road @ Casteel Road</b> Intersection Improvements	<b>COMPLETE</b>	Underway	X	X	Underway	X	X
<b>West Sandtown Road at Villa Rica Road</b> Intersection Improvements	<b>Consultant Notice to Proceed</b>	Jan-07	X		Mar-08		
<b>CONGESTION RELIEF/MOBILITY - Thoroughfare Improvements</b>							
<b>Barrett Parkway</b> US 41 to Dallas Highway Widen to 6-ln w/ 10' trail, 5' SW, Turn Lanes		Jan-08			Jul-11		
<b>Big Shanty Road Extension - Ph 1</b> Busbee Pkwy at Big Shanty Rd to Barrett Lakes Blvd New 4-Lane Divided Roadway	<b>Design</b>	Jan-06	X		Jan-09		
<b>Big Shanty Road Extension - Ph 2</b> Barrett Lakes Blvd to Chastain Road New 4-Lane Divided Roadway	<b>Design</b>	Jan-06	X		Jan-09		
<b>Big Shanty Road Extension - Ph 3</b> Busbee Pkwy to Chastain Meadows Parkway New 4-Lane Divided Roadway	<b>Design</b>	Jan-06	X		Jul-13		
<b>Bill Murdock Road</b> Sewell Mill Road to Pine Road Widen to 3-Lanes on School Side(Dodgen MS and Walton)	<b>Construction</b>	Mar-06	X	X	Jul-07	X	
<b>Callaway Road</b> Austell Road to Powder Spring Road Widen to 3 Lanes		Oct-08			Jul-11		
<b>CedarCrest Road</b> Paulding County Line to Governor's Towne Club Widen to 4 Lane Divided		Jul-07			Jul-10		
<b>Cobb Parkway (CCID-1014)</b> Mount Paran Road to Paces Mill Road Widen Bridge to 6 Lane Divided	<b>Design</b>	Jan-06	X		Mar-12		
<b>Cobb Parkway</b> Paces Mill Road to Acres Mill Road Widen to 6/8 Lane Divided	<b>Design</b>	Jan-06	X		Mar-12		

<b>PROJECT NAME</b>	<b>Project Phase</b>	<b>Scheduled Begin Engineering</b>	<b>Begin Engineering</b>	<b>Begin Property Acquisition</b>	<b>Scheduled Construction Bid</b>	<b>Begin Construction</b>	<b>End Construction</b>	
<b>I-285/Atlanta Road</b> n/a Upgrade Interchange	<b>Concept</b>	Jan-06	X		Apr-10			
<b>I-285/South Cobb Drive (GDOT)</b> n/a Upgrade Interchange	<b>Design</b>	Jan-06	X		Jul-12			
<b>Jamerson Road</b> Canton Road to Lee Waters Road New 4-Lane Divided Roadway		Jul-07			Oct-09			
<b>Jiles Road</b> Cobb Parkway to Cherokee Street Widen to 4-Lane Divided	<b>Concept</b>	Oct-06	X		Apr-10			
<b>Mulkey Road Connector</b> Mulkey Road to East West Connector New 2 Lane Roadway	<b>Construction</b>	Jan-06	X	X	Jan-07	X		
<b>Powder Springs Road Connector</b> Powder Springs Road to South Cobb Drive New 2/4 Lane Roadway		Jul-10			Apr-13			
<b>Six Flags Drive</b> Riverside Dr to Six Flags Pkwy and 1,600' Lee Ind. Blvd Widen to 3 Lanes		Apr-07			Jul-09			
<b>South Barrett Reliever Phase 1 (TCID-14A)</b> Cobb Parkway to Shiloh Valley Drive New 4 Lane Roadway	<b>Project On-Hold</b>	Jan-06	X	X	Oct-08			
<b>SR 280/South Cobb Drive (GDOT)</b> SR 5 /Atlanta Road to Bolton Road Widen to 4/6 Lane Divided		Oct-07			Oct-11			
<b>SR 92 (GDOT)</b> Cobb Parkway to Cowan Road Widen to 4 Lane Divided	<b>Concept (GDOT Consultant)</b>	Apr-06	X		Oct-09			
<b>SR 92 (GDOT)</b> Paulding County Line to Cobb Parkway Widen to 4 Lane Divided	<b>Concept (GDOT Consultant)</b>	Apr-06	X		Oct-09			
<b>Stilesboro Road</b> Kennesaw Due West Rd to Barrett Pkwy Widen to 4-Lane Divided	<b>Concept</b>	Apr-06	X		Jan-09			
<b>Stilesboro Road</b> Mars Hill Road to Rosehedge Way Widen to 5/3 Lanes	<b>Concept</b>	Apr-06	X		Nov-08			
<b>Windy Hill Road</b> Windy Hill Road EB to Powers Ferry Rd NB Flyover Bridge	<b>Design</b>	Jan-06	X		May-12			
<b>Windy Hill/Macland Road Connector</b> Macland Rd (SR 360) at Powder Spgs to Windy Hill Road New 2-Lane Roadway (Buy ROW for Future 4-Lane)	<b>Concept</b>	Feb-06	X		Nov-09			
<b>CONGESTION RELIEF/MOBILITY - Traffic Management</b>								
<b>Fiber Network Expansion</b> Install fiber optic interconnect cable between traffic signals to improve traffic flow		Jul-08			Jul-09			

<b>PROJECT NAME</b>	<b>Project Phase</b>	<b>Scheduled Begin Engineering</b>	<b>Begin Engineering</b>	<b>Begin Property Acquisition</b>	<b>Scheduled Construction Bid</b>	<b>Begin Construction</b>	<b>End Construction</b>
<b>Rebuild Existing Traffic Signals</b> Upgrade Deficient Signals to Current Specifications	<b>Engineering</b>	Aug-06	X	N/A	Mar-07	X	
<b>Upgrade Traffic Signal Cabinets</b> Upgrade existing traffic signals to current specifications	<b>Cobb DOT Design</b>		X	N/A	Jan-07		
<b>Traffic Control Center Upgrade</b> Upgrade the existing equipment in the TCC to current specifications		Jul-08			Jul-09		
<b>Transportation Technology</b> Upgrade GIS, GPS, MIS, and TIS	<b>MIS Underway</b>	Apr-06	X	N/A	Apr-07	N/A	N/A
<b>Traffic Signal Timing</b> Retime Signal Corridors to Improve Traffic Flow		Apr-07	X		Oct-08		
<b>Traffic Signal Timing</b> Retime Signal Corridors to Improve Traffic Flow		Apr-10			Oct-11		
<b>Traffic Signal Timing</b> Retime Signal Corridors to Improve Traffic Flow		Apr-11			Oct-12		
<b>ATMS Phase 5</b> Expand ATMS by installing advanced technology. Expand traffic control center.					Jan-08		
<b>ATMS Phase 6</b> Expand ATMS by installing advanced technology.					Jan-08		
<b>ATMS Project - Engineering Only</b> Phases 5 and 6	<b>Design</b>	Oct-06	X	N/A	Sep-07		
<b>Transportation Planning Studies</b> Long-range and short-range transportation studies to support project development		Oct-08			Sep-10		
<b>SAFETY/OPERATIONAL - Roadway Safety</b>							
<b>Acworth Due West Road</b> Nance Road to Burnt Hickory Road Safety, Operational and Intersection Improvements	<b>Concept</b>	Apr-06	X		Jan-10		
<b>Allgood Road</b> East Piedmont Road to Allgood Road/Scufflegrit Road Rockcrest Dr hill cut		Oct-08			Jan-11		
<b>Beech Haven Trail</b> Ivy Ridge Drive to Winchester Trail Safety/Oper-Improve Hor Curve to meet Design Speed	<b>Design</b>	Nov-06	X		May-07		
<b>Bell Ferry Road</b> I-575 to North Cobb Parkway (US41) Intersection Improvements	<b>Consultant Contract</b>	Jul-06	X		May-10		
<b>Canton Road</b> Canton Road Connector to Cherokee County Corridor Improvements - Shoulders and Intersections	<b>Concept</b>	May-06	X		Apr-11		
<b>Childers Road</b> Shallowford Road to Fulton County Shoulder and intersection improvements		Apr-08			Jan-10		

<b>PROJECT NAME</b>	<b>Project Phase</b>	<b>Scheduled Begin Engineering</b>	<b>Begin Engineering</b>	<b>Begin Property Acquisition</b>	<b>Scheduled Construction Bid</b>	<b>Begin Construction</b>	<b>End Construction</b>
<b>County Line Road</b> Mars Hill Road (SR 176) to Due West Road Safety/Operational Improvements - Includes 2 Bridges	<b>Consultant Negotiations</b>	Jan-07	X		Jan-10		
<b>Gus Robinson Road</b> Macland to end of street Safety and Operational Improve - rural shldr (no C&G)	<b>Construction Pending</b>	Apr-09	X		Apr-11		
<b>Hamilton Road</b> Paul Samuel Road to Naples View Safety/Oper - Improve Horiz.curve to meet design speed	<b>Construction</b>	Aug-06	X	X	Apr-07	X	
<b>Hickory Grove Road</b> Baker Road to Wade Green Road Safety and Operational Improvements	<b>Consultant Selection</b>	Feb-07	X		May-09		
<b>Hiram-Lithia Springs Road</b> Powder Springs-Dallas Road to Humphries Hill Safety and Operational Improvements		Apr-09			Oct-11		
<b>Jamerson Road / Wigley Road</b> Lee Waters Road to Sandy Plains Road Safety and Op. improve-3 lane rd with rt turn lanes at intx		Feb-07			May-10		
<b>Lower Roswell Road</b> Roswell Street (SR 120) to Terrell Mill Road Safety/Operational Improvements	<b>Consultant Negotiations</b>	Apr-07	X		Jul-09		
<b>Lower Roswell Road</b> Davidson Road to Fulton County Line CO-349 & BP220	<b>Consultant Contract</b>	Nov-06	X		Feb-10		
<b>Maxham Road</b> Veterans Memorial Hwy (SR 8) to Old Alabama Rd Safety/Operational, Narrow 4-Lane and median	<b>Preliminary Design</b>	Apr-06	X		May-08		
<b>Nance Road</b> Acworth Due West to Old Hwy 41/Main Street Safety/Operational, bridge over Butler Creek	<b>Concept</b>	Jun-06	X		Jan-09		
<b>North Booth Road</b> Shiloh Road to Bells Ferry Road Intersection Project (Phase I)	<b>Property Acquisition</b>	Apr-06	X	X	Jan-08		
<b>Old McEver Road</b> Main Street to New McEver Road Safety and Operational Improve with Curb and Gutter		Apr-08			Apr-09		
<b>Post Oak Tritt Road</b> Holly Springs Road to Fulton County Safety and Operational Improve and 2 replace bridges	<b>Final Design</b>	Apr-06	X	X	Jan-08		
<b>Queen Mill Road</b> Veterans Memorial Highway to Mableton Parkway Safety and Operational Improvements	<b>Consultant Selection</b>	Jul-07	X		Jul-09		
<b>Shallowford Road</b> Johnson Ferry Road to Childers Road Hill cut at the Kroger/Publix entrance	<b>Property Acquisition</b>	Oct-06	X	X	Nov-07		
<b>Shiloh Road/Shallowford Road</b> Wade Green Road to Canton Road Safety/Op. improve 3-lane road with rt turn lanes at intx		Jul-08			Oct-11		
<b>Smyrna Pdr Spgs/Benson Poole Rd</b> Hicks Road to Windy Hill Road Intx realign at Benson Poole/Smyrna Pdr Spgs Rd		Apr-09			Jan-12		

<b>PROJECT NAME</b>	<b>Project Phase</b>	<b>Scheduled Begin Engineering</b>	<b>Begin Engineering</b>	<b>Begin Property Acquisition</b>	<b>Scheduled Construction Bid</b>	<b>Begin Construction</b>	<b>End Construction</b>
<b>Terrell Mill Road</b> Delk Road to Old Canton Road Delk/Paper Mill/Lower Roswell/Old Canton-Intx Improve	<b>Construction</b>	Underway	X	X	Underway	X	
<b>West Sandtown Road</b> Dallas Hwy to South of Macland Rd (to new soccer field) Corridor Improve-add turn lanes at various intxs		May-08			Oct-10		
<b>Woodland Brook Drive</b> Log Cabin Road to Paces Ferry Road Minor Safety Improvements - add curb and gutter		Apr-09			Apr-11		
<b>Woodlawn Drive</b> Safety/Oper. Improve-bicycle improve and 2 hill cuts Johnson Ferry Road to Lower Roswell Road	<b>Concept Survey</b>	Feb-07	X		Apr-08		
<b>Wooten Lake Road</b> Wade Green Road to Shiloh Road Shoulder Widening Project (Phase II)	<b>Preliminary Design</b>	Mar-06	X	X	Jul-07		
<b>SIDEWALKS - Pedestrian and Bicycle Improvements</b>							
<b>South Hurt Road</b> Hurt Road to Concord Road Improvements near Russell Elementary	<b>Concept</b>	Aug-06	X		Apr-08		
<b>Transit Supportive Sidewalks</b>	<b>Consultant Negotiations</b>	Oct-06			Jan-08		
<b>Six Flags S/W</b> Crestview Drive to Riverside Parkway	<b>Concept</b>	Oct-06	X		Jan-08		
<b>South Service Road</b> Riverside Parkway to Six Flags Parkway <i>Sidewalk Batch #1</i>	<b>Preliminary Design</b>	Dec-06	X		Oct-07		
<b>Frey Road</b> Busbee Parkway to Shiloh Road <i>Sidewalk Batch #1</i>	<b>Preliminary Design</b>	Dec-06	X		Oct-07		
<b>Busbee Parkway</b> Town Park Drive to Frey Road <i>Sidewalk Batch #1</i>	<b>Preliminary Design</b>	Dec-06	X		Oct-07		
<b>Gilmore Road Sidewalk</b>	<b>In-House Design</b>	Aug-07	X		Mar-08		
<b>Barrett Parkway</b> Bells Ferry Road to Busbee Parkway <i>Sidewalk Batch #1</i>	<b>Preliminary Design</b>	Dec-06	X		Oct-07		
<b>Hopkins Road</b> Ridgecrest Rd to Macland Rd, W. Side only <i>Sidewalk Batch #1</i>	<b>Preliminary Design</b>	Dec-06	X		Oct-07		
<b>SAFETY/OPERATIONAL - School Zone Safety</b>							
<b>Acworth Elem &amp; Barber MS</b> Repave and Improve Cantrell Road	<b>In-House Design (CCDOT)</b>	Oct-08	X		Apr-10		
<b>Austell Elementary School</b> Traffic and Safety Improvements	<b>Construction Complete</b>	Underway	X	X	Jan-07	X	X

<b>PROJECT NAME</b>	<b>Project Phase</b>	<b>Scheduled Begin Engineering</b>	<b>Begin Engineering</b>	<b>Begin Property Acquisition</b>	<b>Scheduled Construction Bid</b>	<b>Begin Construction</b>	<b>End Construction</b>
<b>Awtrey Middle School</b> Improve Access to School for Car/Buses@Nowlin Rd		Oct-08			Oct-09		
<b>Baker Elementary School</b> Improve Driveway	<b>Bid, Wait for Summer Construction</b>	Oct-06	X	X	May-07	X	
<b>Birney Elementary School</b> Additional Turn Lanes	<b>Concept</b>	Dec-06	X		May-07		
<b>Dodgen Middle School</b> Improve Turn Lanes on Bill Murdock	<b>Construction</b>	Apr-06	X	X	Jul-07	X	
<b>Durham MS and Frey Elementary School</b> Additional Turn Lanes	<b>Consultant Contract</b>	Oct-07	X		Apr-09		
<b>East Valley Elementary School</b> Site Ingress/Egress Improvements		Jan-08			Jan-09		
<b>Harmony Leland Elementary School</b> Sidewalks, Acceleration, and Deceleration Lanes <i>School Batch #1</i>	<b>Concept</b>	Dec-06	X		Jan-08		
<b>Kell High School</b> Improve Signals and Traffic Patters		Dec-06			Feb-08		
<b>LaBelle Elementary School</b> Sidewalks <i>School Batch #1</i>	<b>Concept</b>	Dec-06	X		Dec-07		
<b>Mabry Middle School</b> Sidewalks <i>School Batch #1</i>	<b>Concept</b>	Jan-07	X		Jan-08		
<b>McEachern High School</b> Intx Improves at New Macland Rd @ Gaydon Rd	<b>Construction</b>	Jan-07	X	X	Jan-08	X	
<b>Murdock Elementary School</b> Improve Access and Turn Lanes		Oct-08			Oct-09		
<b>Northwest Elementary School</b> Old Stilesboro Road Existing Road Improvements (Site to be Determined)	<b>Preliminary Design</b>	May-06	X		Sep-07		
<b>Pine Mountain Middle and Hayes Elementary</b> Improve capacity at Kennesaw Due West Road	<b>Concept</b>	Oct-07	X		Apr-09		
<b>Pitner Elementary School</b> Reconfiguration; Turning Lanes		Apr-09			Apr-10		
<b>Pope High School</b> Improve School Driveway	<b>In-House Design</b>	Oct-07	X		Jul-08		
<b>Russell Elementary School</b> Additional Turn lanes	<b>Design</b>	Jan-07	X		Jul-08		

<b>PROJECT NAME</b>	<b>Project Phase</b>	<b>Scheduled Begin Engineering</b>	<b>Begin Engineering</b>	<b>Begin Property Acquisition</b>	<b>Scheduled Construction Bid</b>	<b>Begin Construction</b>	<b>End Construction</b>
<b>Shallowford Falls Elementary School</b> Improve driveway Access off Lassiter Road		Oct-07			Oct-08		
<b>South Cobb High School</b> Sidewalks on Clay Road	<b>Design In-House</b>	Jan-07	X		Jan-08		
<b>Teasley Elementary School</b> Turn Lane, Additional Entrance/Queuing Lanes	<b>Concept</b>	Oct-07	X		Apr-09		
<b>Varner Elementary School</b> Turn Lane, Additional Entrance / Queuing Lanes		Jul-09			Jan-11		
<b>Walton High School</b> Improve St Dist/Add Lt Turn in the WB Lane/Realign/add Dual LT Lanes Johnson Fy	<b>Final Design</b>	Jan-08			Oct-09		
<b>West Cobb High School #2, SR 92</b> Pitner Rd - Exist Rd Improve, Site to be Determined	<b>Preliminary Design</b>	May-06	X		Sep-07		
<b>Wheeler High School</b> Site Ingress/Egress Improvements		Oct-07			Oct-09		
<b>RESURFACING - Infrastructure Preservation</b>							
<i>Resurfacing 2006-1 LARP</i>	<i>Construction Complete</i>		X	X	<i>Mar-06</i>	X	X
<b>Resurfacing 2007-3</b>	<b>Construction</b>		X	X	Oct-06	X	
<b>Resurfacing 2007-1 LARP</b>	<b>Construction</b>		X	X	Feb-07	X	
<i>Resurfacing 2007-2 (Hot-in-Place)</i>	<i>Construction Complete</i>		X	X		X	X
<b>ON STREET BICYCLE IMPROVEMENTS - Pedestrian and Bicycle Improvements</b>							
<b>On Street Bicycle Improvements 2006</b> Due West Between Burnt Hickory(S) and BH (North) <i>Intersection Batch #3</i>	<b>Consultant Negotiations</b>	Jul-07	X		Apr-08		
<b>MULTI-USE TRAILS - Pedestrian and Bicycle Improvements</b>							
<b>SR120 Dallas Highway Streetscapes, Phase I</b> Casteel Road to Villa Rica Way	<b>Design</b>	Jan-06	X		Jan-08		
<b>SR120 Dallas Highway Streetscapes, Phase II</b> Villa Rica Way to John Ward Road	<b>Design</b>	Jan-06	X		Jul-08		
<b>Noonday Creek Trail, Phase I</b> Kennesaw Mtn Battlefield Park to US 41	<b>Design</b>	Jan-06	X		Apr-08		
<b>Noonday Creek Trail, Phase II</b> US 41 to Bells Ferry Road	<b>Design</b>	Jan-06	X		Jul-08		

<b>PROJECT NAME</b>	<b>Project Phase</b>	<b>Scheduled Begin Engineering</b>	<b>Begin Engineering</b>	<b>Begin Property Acquisition</b>	<b>Scheduled Construction Bid</b>	<b>Begin Construction</b>	<b>End Construction</b>	
<b>Spring Road Multi-use Trail</b> Campbell Road to Cumberland Blvd. Bridge over I-285	<b>Design</b>	Jan-06	X		Oct-07			
<b>East Cobb Trail Extension, Phase I</b> Merchants Walk/Providence Rd to Shady Hill Drive	<b>Concept</b>	Nov-06	X		Nov-08			
<b>MUNICIPAL PROJECTS</b>								
<b>Austell Powder Springs @ Threadmill Complex</b> City of Austell Intersection Improvements	<b>Consultant Negotiations</b>	Jan-07	X					
<b>Humphries Hill at C.H. James Parkway</b> City of Austell Intersection Improvements	<b>Property Acquisition</b>	May-06	X	X	Mar-07			
<b>Joe Jerkins Blvd and Carauster Ind, Inc.</b> City of Austell Railroad Overpass Bridge		Jan-07						
<b>Perkerson Mill Road @ Flint Hill Road</b> City of Austell Improve Intersection	<b>Consultant Negotiations</b>	Jan-07	X					