

**TRACKING REPORT for 2005 SPLOST
COBB COUNTY DEPARTMENT OF TRANSPORTA**

Date: September 14, 2007



Cobb County...Expect the Best!

ACTIVE PROJECT STATUS REPORT

Project Schedules and Status Available at <http://www.cobbcip.org/>

PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Scheduled Construction Bid	Begin Construction	Project Complete
INFRASTRUCTURE PRESERVATION - Bridge Rehab/Replacement							
Bells Ferry Road over Noonday Creek Trib Bridge Replacement	Final Design	Apr-06	X	X	Apr-08		
Booth Road over Olley Creek Tributary Bridge Replacement <i>Bridge Batch #4</i>	Preliminary Design	Jan-07	X		May-08		
Burnt Hickory Road over Mud Creek Bridge Rehabilitation	Cobb DOT Engineering	Jul-06	X		Apr-08		
<i>Candy Lane over Olley Creek Bridge Rehabilitation</i>	<i>Construction Complete</i>	<i>Apr-06</i>	<i>X</i>	<i>X</i>	<i>Aug-06</i>	<i>X</i>	<i>X</i>
Canton Road over Little Noonday Creek Bridge Replacement <i>Bridges Batch #2</i>	Preliminary Design	Jan-07	X		Oct-08		
Cheatham Hill Rd over Ward Creek Bridge Rehabilitation/Widening <i>Bridge Batch #3</i>	Preliminary Design	Jan-07	X		Oct-08		
Collins Blvd over Buttermilk Creek Bridge Replacement <i>Bridges Batch #1</i>	Preliminary Design	Dec-06	X		Apr-08		
<i>Collins Road over Little Allatoona Creek Bridge Rehabilitation</i>	<i>Construction Complete</i>	<i>Apr-06</i>	<i>X</i>	<i>X</i>	<i>Jul-06</i>	<i>X</i>	<i>X</i>
<i>Columns Drive over Sope Creek Bridge Rehabilitation Bridge Batch #5</i>	<i>Construction Complete</i>	<i>Feb-07</i>	<i>X</i>	<i>X</i>	<i>Jul-07</i>	<i>X</i>	<i>X</i>
Concord Road over Silver Comet Trail Bridge Replacement GDOT Project	GDOT Design	Jan-06	X	X	May-08		
Flint Hill Road over Olley Creek Bridge Replacement	Property Acquisition/ Final Design	Apr-06	X	X	Oct-07		
Garrett Road over Powder Springs Creek Bridge Replacement <i>Bridges Batch #1</i>	Preliminary Design	Dec-06	X		Jun-08		
Hamby Road over Clark Creek Bridge Replacement	Cobb DOT Engineering	Feb-07	X		Oct-08		

PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Scheduled Construction Bid	Begin Construction	Project Complete
Hermi Ped. Bridge on Paces Fy over Chatt Bridge Engineering	Design	Apr-06	X		Jan-08		
Hiram-Lithia Springs Rd over Sweetwater Crk Bridge Replacement	Preliminary Design	Jul-06	X		Feb-08		
Holloman Road over Sweetwater Creek Bridge Rehabilitation	Design	Aug-06	X		Dec-07		
Holly Springs Road over Sewell Creek Trib Bridge Replacement <i>Bridges Batch #2</i>	Concept Design	Jan-07	X		Oct-08		
<i>Hurt Road over Olley Creek</i> <i>Bridge Rehabilitation</i>	<i>Construction Complete</i>	<i>Jul-06</i>	<i>X</i>	<i>X</i>	<i>Nov-06</i>	<i>X</i>	<i>X</i>
<i>Indian Hills Drive over Sope Creek</i> <i>Bridge Rehabilitation</i> <i>Bridge Batch #5</i>	<i>Construction Complete</i>	<i>Feb-07</i>	<i>X</i>	<i>X</i>	<i>Nov-07</i>	<i>X</i>	<i>X</i>
John Ward Road over Mud Creek Bridge Rehabilitation	Engineering Design	Jan-09	X		Mar-08		
<i>Luther Ward Road over Mud Creek Tributary</i> <i>Bridge Rehabilitation</i>	<i>Construction Complete</i>	<i>Jan-09</i>	<i>X</i>	<i>X</i>	<i>Mar-08</i>	<i>X</i>	<i>X</i>
<i>Macedonia Road over Noses Creek</i> <i>Bridge Rehabilitation</i>	<i>Construction Complete</i>	<i>Jan-07</i>	<i>X</i>	<i>X</i>	<i>May-07</i>	<i>X</i>	<i>X</i>
Midway Road over Allatoona Creek Tributary Bridge Replacement <i>Bridge Batch #3</i>	Preliminary Design	Jan-07	X		Apr-08		
Mount Calvary Road over Noses Creek Bridge Replacement <i>Bridge Batch #3</i>	Preliminary Design	Jan-07	X		Jul-08		
<i>New Chastain Road over Noonday Creek</i> <i>Bridge Rehabilitation</i> <i>Bridge Batch #5</i>	<i>Construction Complete</i>	<i>Feb-07</i>	<i>X</i>	<i>X</i>	<i>Jun-07</i>	<i>X</i>	<i>X</i>
North Church Lane over CSX Railroad Bridge Replacement	Property Acquisition/ Final Design	Apr-06	X	X	Jan-08		
Oglesby Road over Powder Springs Creek Bridge Replacement (2 Bridges) <i>Bridges Batch #1</i>	Preliminary Design	Oct-06	X		Oct-08		
Old Hwy 41/Kennesaw Mtn NBP over CSX RR Bridge Replacement	Concept Design	Apr-06	X		Apr-08		
Olive Springs Rd over Nickajack Ck Trib Bridge Replacement <i>Bridge Batch #4</i>	Concept Design	Jan-07	X		Apr-08		
Paper Mill Road over Sope Creek Bridge Replacement	GDOT Bridge Maintenance Inspection	Apr-08	X		Jan-11		

PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Scheduled Construction Bid	Begin Construction	Project Complete
Rock Bridge Road over Noonday Crk Trib Bridge Replacement <i>Bridges Batch #2</i>	Preliminary Design	Jan-07	X		Apr-08		
Sewell Mill Road over Sewell Creek Bridge Rehabilitation / Bridge Widening <i>Bridges Batch #2</i>	Preliminary Design	Jan-07	X		Jul-08		
<i>Stout Parkway over Gothards Creek</i> <i>Bridge Rehabilitation</i>	<i>Construction Complete</i>	<i>Jan-07</i>	<i>X</i>	<i>X</i>	<i>Apr-07</i>	<i>X</i>	<i>X</i>
Worley Drive over Little Noonday Creek Bridge Replacement	Property Acquisition/ Final Design	Apr-06	X		Dec-07		
DRAINAGE - Drainage System Improvements							
<i>Fern Street Culvert</i>	<i>Construction Complete</i>	<i>Jul-06</i>	<i>X</i>	<i>X</i>	<i>Aug-06</i>	<i>X</i>	<i>X</i>
<i>Sandy Plains Road @ SR 92</i> <i>Emergency Pipe Repair</i>	<i>Construction Complete</i>	Mar-06	<i>X</i>	<i>X</i>	<i>Jul-06</i>	<i>X</i>	<i>X</i>
<i>Old Sewell Road</i>	<i>Construction Complete</i>	<i>Jul-06</i>	<i>X</i>	<i>X</i>	<i>Feb-07</i>	<i>X</i>	<i>X</i>
<i>Casteel Road Culvert</i>	<i>Construction Complete</i>	<i>Jul-06</i>	<i>X</i>	<i>X</i>	<i>Aug-07</i>	<i>X</i>	<i>X</i>
Sewell Mill Road @ Roberts Lane	Cobb DOT Operations	Nov-06	X	X	Aug-07		
<i>Brookside Drive @ Roberts Drive</i>	<i>Construction Complete</i>	<i>Apr-07</i>	<i>X</i>	<i>X</i>	<i>Jul-07</i>	<i>X</i>	<i>X</i>
<i>Church Road Pipe Repair</i>	<i>Construction Pending</i>	<i>Apr-07</i>	<i>X</i>	<i>X</i>	<i>May-07</i>	<i>X</i>	<i>X</i>
<i>Three Chop Drive</i>	<i>Construction Complete</i>	<i>Apr-07</i>	<i>X</i>	<i>X</i>	<i>Jun-07</i>	<i>X</i>	<i>X</i>
Brown Road at Brown Crossing Way		Apr-07	X		Sep-07		
SAFETY/OPERATIONAL - Intersection Safety/Operational Improvements							
Atlanta Road at Paces Ferry Road Add Dual Left-turn Lanes Southbound Atlanta Road	Property Acquisition	Feb-06	X	X	Nov-07		
Austell Pdr Spgs Rd @ Clay Rd Realignment and Safety Improvements	Concept Design	Mar-07	X		Nov-08		
Austell Rd at East West Conn Add 3rd Thru Lane and Dual Lefts on East West Conn	Property Acquisition/ Final Design	Mar-06	X	X	Nov-07		

PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Scheduled Construction Bid	Begin Construction	Project Complete
Austell Road @ Pat Mell Road Realign Pat Mell to line up with apartment entrance	Final Design	Oct-06	X	X	Oct-07		
Austell Rd@Roberta Dr/Cochran Rd Improve Alignment	Property Acquisition/ Final Design	Jun-06	X	X	Oct-07		
Barrett Pkwy@Cobb Place Blvd(East) Intersection Improvements	Construction	Underway	X	X	May-07	X	
Blair Br Rd@Oak Ridge Rd/Six Flags Dr Realignment and Safety Improvements		Jan-09			Jul-10		
<i>Bob Cox Rd at Dallas Hwy(SR 120)</i> <i>Install Southbound Right-turn Lane on Bob Cox Road</i>	<i>Construction Complete</i>	<i>Feb-06</i>	<i>X</i>	<i>X</i>	<i>Nov-06</i>	<i>X</i>	<i>X</i>
Burnt Hickory Road at Due West Road Realignment and Safety Improvements <i>Intersection Batch #3</i>	Preliminary Design	Jan-07	X		Jul-08		
Burnt Hickory Rd at Mount Calvary Rd Install a northbound right turn lane on Mt Calvary Rd		Jan-07			Apr-09		
Burnt Hickory Road @ Stout Parkway Realignment and Safety Improvements	Concept Design	Jan-07	X		Jul-08		
Chastain Road @ Bells Ferry Road Add right turn lanes	Property Acquisition/ Final Design	Jul-06	X	X	Jan-08		
Cooper Lake Rd @ King Springs Rd Intersection Improvements <i>Intersection Batch #2</i>	Concept Design	Jan-07	X		Jul-08		
Cumberland Blvd@Cumberland Transfer Ctr Median Safety Improvements	Concept Design	Jul-07	X		Jan-08		
<i>Dallas Hwy/SR 120 at Casteel/Old Hamilton Rd</i> <i>Add Northbound Right-Turn Lane</i>	<i>Construction Complete</i>	<i>Apr-06</i>	<i>X</i>	<i>X</i>	<i>Jul-06</i>	<i>X</i>	<i>X</i>
Dallas Hwy/120 at Poplar Spgs Rd/Holland Rd Realign Intersection and Install Traffic Signal	Concept Design	Jan-07	X		Apr-08		
Due West Rd @ Old Hamilton Road Realign Intersection and install Traffic Signal <i>Intersection Batch #3</i>	Preliminary Design	Jan-07	X		Apr-08		
East West Connector @ Fontaine Road Add eastbound acceleration Lane at East West Conn <i>Intersection Batch #2</i>	Concept Design	Mar-07	X		Feb-08		
East West Connector @ Hicks Road Add Right-Turn Lanes Northbound and Southbound	Preliminary Design	Feb-06	X		Dec-07		
Floyd Road @ Clay Road Intersection Improvements	Property Acquisition/ Final Design	May-06	X	X	Nov-07		

PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Scheduled Construction Bid	Begin Construction	Project Complete
Hickory Grove Road @ New McEver Road Add Turn Lanes; Possible Traffic Signal	Concept Design	Jan-07	X		Jan-09		
Johnson Ferry Road @ Sewell Mill Road Add dual Left Turns N; Include Sewell Mill Rd at Pine Rd Intersection Improvements		Jan-08			Oct-09		
Kennesaw Due W/Acworth Due W/Due West Improve Turn Lane <i>Intersection Batch #3</i>	Preliminary Design	Jan-07	X		Oct-08		
Macland Rd/Bullard Rd @ Corner/Florence Rd Convert Bullard to Rt in Rt out with Rt Turn Lane Upgrade Sigs and Imp app grades for Macland at Corner	GDOT Design	Jan-06	X		Jan-11		
Mars Hill Road Intersection Improvements <GRTA Project>	Preliminary Design	Jul-07	X		Jul-09		
Mars Hill Road @ Due West Road Add Turn Lanes	Preliminary Design	Jan-07	X		Dec-08		
Mars Hill Road @ Giles / Hill Road Add Left and Right Turn Lanes - Improve Sight Distance <GRTA Project>	Property Acquisition/ Final Design	Jan-06	X	X	Mar-08		
Mars Hill Road @ Hadaway Road Add Left Turn Lanes on Mars Hill Road <GRTA Project>	Property Acquisition/ Final Design	Jan-06	X	X	Mar-08		
Mars Hill Road @ Nichols Road Add Left and Right Turn Lanes	Preliminary Design	Jan-06	X		Mar-08		
<i>Midway Road @ Luther Ward Road</i> <i>Realignment and Safety Improvements</i>	<i>Construction Complete</i>	<i>Underway</i>	X	X	<i>Underway</i>	X	X
<i>Old Alabama Road @ Cardell Road</i> <i>Add Eastbound Right Turn Lane</i>	<i>Construction Complete</i>	<i>Apr-06</i>	X	X	<i>Apr-07</i>	X	
Old Dallas Road at Holland Rd Align Holland with Old Dallas at 90 Degrees	Concept Design	Jan-07	X		Apr-08		
<i>Old Highway 41 @ McCollum Parkway</i> <i>Extend Northbound Right Turn Lane on Old Highway 41</i>	<i>Construction Complete</i>	<i>Apr-06</i>	X	X	<i>Jun-06</i>	X	X
Powder Springs Road @ Cheatham Hill Road Add Right Turn Lane	Preliminary Design	Jan-06	X		Jul-08		
Roswell Road (SR 120) at Old Canton Road Add Capacity on Old Canton Road	Preliminary Design	Oct-06	X	X	Nov-07		
Sandy Plains Road at East Piedmont Road Add Dual Left-turn Lanes an Right-turn Lanes GDOT Funded Project	Preliminary Design	Apr-06	X		Oct-08		
Shallowford Road @ McPherson Road Realign and Add Turn Lanes	Construction Bid	May-07	X	X	Sep-07	X	

PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Scheduled Construction Bid	Begin Construction	Project Complete
Six Flags Road @ Riverside Parkway Add Lt Turn EB and WB; Add EB Rt Turn <i>Intersection Batch #1</i>	Concept Design	Jan-07	X		Jul-08		
South Gordon Road @ Pisgah Road Add Lt Turn Lane; remove flasher; Improve St Distance <i>Intersection Batch #1</i>	Concept Design	Jan-07	X		Jul-08		
Spring Road @ Campbell Road Intersection Improvements		Sep-09			Oct-11		
Stilesboro Road Intersection Improvements Acworth Due West Road to Shillings Road	Preliminary Design	Apr-06	X		May-08		
<i>Villa Rica Road @ Bullard Road</i> <i>Intersection Improvements</i>	<i>Construction Complete</i>		X	X		X	X
<i>Villa Rica Road @ Casteel Road</i> <i>Intersection Improvements</i>	<i>Construction Complete</i>		X	X		X	X
West Sandtown Road at Villa Rica Road Intersection Improvements	Preliminary Design	Jan-07	X		Oct-08		
CONGESTION RELIEF/MOBILITY - Thoroughfare Improvements							
Barrett Parkway US 41 to Dallas Highway Widen to 6-ln w/ 10' trail, 5' SW, Turn Lanes	Consultant Selection	Jan-08	X		Jul-11		
Big Shanty Road Extension - Ph 1 Busbee Pkwy at Big Shanty Rd to Barrett Lakes Blvd New 4-Lane Divided Roadway	Design	Jan-06	X		Apr-09		
Big Shanty Road Extension - Ph 2 Barrett Lakes Blvd to Chastain Road New 4-Lane Divided Roadway	Design	Jan-06	X		Apr-09		
Big Shanty Road Extension - Ph 3 Busbee Pkwy to Chastain Meadows Parkway New 4-Lane Divided Roadway	Design	Jan-06	X		Jul-13		
<i>Bill Murdock Road</i> <i>Sewell Mill Road to Pine Road</i> <i>Widen to 3-Lanes on School Side(Dodgen MS/Walton)</i>	<i>Construction Complete</i>	<i>Mar-06</i>	X	X	<i>Jul-07</i>	X	X
Callaway Road Austell Road to Powder Spring Road Widen to 3 Lanes	Consultant Notice to Proceed	Oct-08	X		Jul-11		
Cedarcrest Road Paulding County Line to Governor's Towne Club Widen to 4 Lane Divided	Consultant Selection	Jul-07	X		Jul-10		
Cobb Parkway (CCID-1014) Mount Paran Road to Paces Mill Road Widen Bridge to 6 Lane Divided	Design	Jan-06	X		Mar-12		
Cobb Parkway Paces Mill Road to Akers Mill Road Widen to 6/8 Lane Divided	Design	Jan-06	X	X	Mar-12		

PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Scheduled Construction Bid	Begin Construction	Project Complete	
I-285/Atlanta Road n/a Upgrade Interchange	Concept	Jan-06	X		Apr-10			
I-285/South Cobb Drive (GDOT) n/a Upgrade Interchange	Design	Jan-06	X	X	Nov-07			
Jamerson Road Canton Road to Lee Waters Road New 4-Lane Divided Roadway	Consultant Notice to Proceed	Jul-07	X		Oct-09			
Jiles Road Cobb Parkway to Cherokee Street Widen to 4-Lane Divided	Preliminary Design	Oct-06	X		Apr-10			
Mulkey Road Connector Mulkey Road to East West Connector New 2 Lane Roadway	Construction	Jan-06	X	X	Feb-07	X		
Powder Springs Road Connector Powder Springs Road to South Cobb Drive New 2/4 Lane Roadway		Jul-10			Apr-13			
Six Flags Drive Riverside Dr to Six Flags Pkwy and 1,600' Lee Ind. Blvd Widen to 3 Lanes	Concept Design	Apr-07	X		Jul-09			
South Barrett Reliever Phase 1 (TCID-14A) Cobb Parkway to Shiloh Valley Drive New 4 Lane Roadway	Final Design	Jan-06	X	X	Oct-08			
SR 280/South Cobb Drive (GDOT) SR 5 /Atlanta Road to Bolton Road Widen to 4/6 Lane Divided		Oct-07			Oct-11			
SR 92 (GDOT) Cobb Parkway to Cowan Road Widen to 4 Lane Divided	Concept (GDOT Consultant)	Apr-06	X		Oct-09			
SR 92 (GDOT) Paulding County Line to Cobb Parkway Widen to 4 Lane Divided	Concept (GDOT Consultant)	Apr-06	X		Oct-09			
Stilesboro Road Kennesaw Due West Rd to Barrett Pkwy Widen to 4-Lane Divided	Preliminary Design	Apr-06	X		May-08			
Stilesboro Road Mars Hill Road to Rosehedge Way Widen to 5/3 Lanes	Preliminary Design	Apr-06	X	X	Dec-07			
Windy Hill Road Add WB Lane Powers Ferry: Add NB Lane	Design	Jan-06	X		Dec-08			
Windy Hill/Macland Road Connector Macland Rd (SR 360) at Powder Spgs to Windy Hill Road New 2-Lane Roadway (Buy ROW for Future 4-Lane)	Preliminary Design	Feb-06	X		Nov-09			
CONGESTION RELIEF/MOBILITY - Traffic Management								
Fiber Network Expansion Install fiber optic interconnect cable between traffic signals to improve traffic flow	Cobb DOT Design	Aug-07	X	N/A	Nov-07			

PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Scheduled Construction Bid	Begin Construction	Project Complete
Rebuild Existing Traffic Signals Upgrade Deficient Signals to Current Specifications	Construction	Aug-06	X	N/A	Mar-07	X	
Upgrade Traffic Signal Cabinets Upgrade existing traffic signals to current specifications	Cobb DOT Design	N/A	X	N/A	Jan-08		
Traffic Control Center Upgrade Upgrade the existing equipment in the TCC to current specifications		Jul-08		N/A	Jul-09		
Transportation Technology Upgrade GIS, GPS, MIS, and TIS	MIS Underway	Apr-06	X	N/A	Apr-07	N/A	N/A
Traffic Signal Timing Retime Signal Corridors to Improve Traffic Flow		Apr-07	X	N/A	N/A	N/A	
Traffic Signal Timing Retime Signal Corridors to Improve Traffic Flow		Apr-10			Oct-11		
Traffic Signal Timing Retime Signal Corridors to Improve Traffic Flow		Apr-11			Oct-12		
ATMS Phase 5 Expand ATMS by installing advanced technology. Expand traffic control center.					Jan-08		
ATMS Phase 6 Expand ATMS by installing advanced technology.					Jan-08		
ATMS Project - Engineering Only Phases 5 and 6	Design	Oct-06	X	N/A	Sep-07		
Transportation Planning Studies Long-range and short-range transportation studies to support project development		Oct-08			Sep-10		
SAFETY/OPERATIONAL - Roadway Safety							
Acworth Due West Road Nance Road to Burnt Hickory Road Safety, Operational and Intersection Improvements	Preliminary Design	Apr-06	X		Jan-10		
Allgood Road East Piedmont Road to Allgood Road/Scufflegrit Road Rockcrest Dr hill cut		Oct-08			Jan-11		
Beech Haven Trail Ivy Ridge Drive to Winchester Trail Safety/Oper-Improve Hor Curve to meet Design Speed	Construction	Nov-06	X	X	May-07	X	
Bells Ferry Road I-575 to North Cobb Parkway (US41) Intersection Improvements	Concept Design	Jul-06	X		May-10		
Canton Road Canton Road Connector to Cherokee County Corridor Improvements - Shoulders and Intersections	Concept Design	May-06	X		Apr-11		
Childers Road Shallowford Road to Fulton County Shoulder and intersection improvements	TBD	Apr-08	X		Apr-09		

PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Scheduled Construction Bid	Begin Construction	Project Complete
County Line Road Mars Hill Road (SR 176) to Due West Road Safety/Operational Improvements - Includes 2 Bridges	Preliminary Design	Jan-07	X		Jan-10		
<i>Gus Robinson Road</i> <i>Macland to end of street</i> <i>Safety and Operational Improve - rural shldr (no C&G)</i>	<i>Construction Complete</i>	<i>Apr-09</i>	<i>X</i>	<i>X</i>	<i>Jul-07</i>	<i>X</i>	<i>X</i>
<i>Hamilton Road</i> <i>Paul Samuel Road to Naples View</i> <i>Safety/Oper - Improve Horiz.curve to meet design speed</i>	<i>Construction Complete</i>	<i>Aug-06</i>	<i>X</i>	<i>X</i>	<i>Apr-07</i>	<i>X</i>	<i>X</i>
Hickory Grove Road Baker Road to Wade Green Road Safety and Operational Improvements	Contract Approval	Feb-07	X		May-09		
Hiram-Lithia Springs Road Powder Springs-Dallas Road to Humphries Hill Safety and Operational Improvements		Apr-09			Oct-11		
Jamerson Road / Wigley Road Lee Waters Road to Sandy Plains Road Safety and Op. improve-3 lane rd with rt turn lanes at intx	Consultant Notice to Proceed	Feb-07	X		May-10		
Lower Roswell Road (West) Roswell Street (SR 120) to Terrell Mill Road Safety/Operational Improvements	Concept Design	Apr-07	X		Jul-09		
Lower Roswell Road (East) Davidson Road to Fulton County Line CO-349 & BP220	Concept Design	Nov-06	X		Feb-10		
Maxham Road Veterans Memorial Hwy (SR 8) to Old Alabama Rd Safety/Operational, Narrow 4-Lane and median	Preliminary Design	Apr-06	X		Dec-07		
Nance Road Acworth Due West to Old Hwy 41/Main Street Safety/Operational, bridge over Butler Creek	Preliminary Design	Jun-06	X		Jan-09		
North Booth Road Shiloh Road to Bells Ferry Road Intersection Project (Phase I)	Property Acquisition/ Final Design	Apr-06	X	X	Sep-07	X	
Old McEver Road Main Street to New McEver Road Safety and Operational Improve with Curb and Gutter		Apr-08			Apr-09		
Post Oak Tritt Road Holly Springs Road to Fulton County Safety and Operational Improve and 2 replace bridges	Property Acquisition/ Final Design	Apr-06	X	X	Nov-07		
Queen Mill Road Veterans Memorial Highway to Mableton Parkway Safety and Operational Improvements	On Hold	Jul-07	X		Jul-09		
Shallowford Road Johnson Ferry Road to Childers Road Hill cut at the Kroger/Publix entrance	Under Constrction	Oct-06	X	X	Aug-07	X	
Shiloh Road/Shallowford Road Wade Green Road to Canton Road Safety/Op. improve 3-lane road with rt turn lanes at intx	Consultant Negotiations	Jul-08	X		Oct-11		
Smyrna Pdr Spgs/Benson Poole Rd Hicks Road to Windy Hill Road Intx realign at Benson Poole/Smyrna Pdr Spgs Rd		Apr-09			Jan-12		

PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Scheduled Construction Bid	Begin Construction	Project Complete
Terrell Mill Road Delk Road to Old Canton Road Delk/Paper Mill/Lower Roswell/Old Canton-Intx Improve	Construction	Underway	X	X	Underway	X	
West Sandtown Road Dallas Hwy to South of Macland Rd (to new soccer field) Corridor Improve-add turn lanes at various intxs	Phase I Complete Ph II Consultant Selection	May-08			Oct-10		
Woodland Brook Drive Log Cabin Road to Paces Ferry Road Minor Safety Improvements - add curb and gutter		Apr-09			Apr-11		
Woodlawn Drive Safety/Oper. Improve-bicycle improve and 2 hill cuts Johnson Ferry Road to Lower Roswell Road	Property Acquisition/ Final Design	Feb-07	X		Nov-07		
Wooten Lake Road Wade Green Road to Shiloh Road Shoulder Widening Project (Phase II)	Property Acquisition/ Final Design	Mar-06	X	X	Nov-07		
SIDEWALKS - Pedestrian and Bicycle Improvements							
South Hurt Road Hurt Road to Concord Road GDOT Funding	Preliminary Design	Aug-06	X		Apr-08		
Transit Supportive Sidewalks		Oct-06			Jun-08		
Six Flags S/W Crestview Drive to Riverside Parkway	Preliminary Design	Oct-06	X		Jun-08		
South Service Road Riverside Parkway to Six Flags Parkway <i>Sidewalk Batch #1</i>	Property Acquisition/ Final Design	Dec-06	X	X	Nov-07		
Frey Road Busbee Parkway to Shiloh Road <i>Sidewalk Batch #1</i>	Property Acquisition/ Final Design	Dec-06	X	X	Nov-07		
Busbee Parkway Town Park Drive to Frey Road <i>Sidewalk Batch #1</i>	Property Acquisition/ Final Design	Dec-06	X	X	Nov-07		
Gilmore Road Sidewalk	In-House Design	Aug-07	X	X	Sep-07		
Barrett Parkway Bells Ferry Road to Busbee Parkway <i>Sidewalk Batch #1</i>	Property Acquisition/ Final Design	Dec-06	X	X	Nov-07		
Hopkins Road Ridgecrest Rd to Macland Rd, W. Side only <i>Sidewalk Batch #1</i>	On Hold	Dec-06	X		Jun-08		
SAFETY/OPERATIONAL - School Zone Safety							
Acworth Elem & Barber MS Repave and Improve Cantrell Road	Construction	Oct-08	X	X	May-07	X	
Austell Elementary School Traffic and Safety Improvements	<i>Construction Complete</i>	Underway	X	X	Jan-07	X	X

PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Scheduled Construction Bid	Begin Construction	Project Complete
Awtrey Middle School Improve Access to School for Car/Buses@Nowlin Rd		Oct-08			Mar-08		
<i>Baker Elementary School</i> <i>Improve Driveway</i>	<i>Construction Complete</i>	<i>Oct-06</i>	<i>X</i>	<i>X</i>	<i>May-07</i>	<i>X</i>	<i>X</i>
<i>Birney Elementary School</i> <i>Additional Turn Lanes</i>	<i>Constuction Complete</i>	<i>Dec-06</i>	<i>X</i>	<i>X</i>	<i>May-07</i>	<i>X</i>	<i>X</i>
<i>Dodgen Middle School</i> <i>Improve Turn Lanes on Bill Murdock</i>	<i>Construction Complete</i>	<i>Apr-06</i>	<i>X</i>	<i>X</i>	<i>Jul-07</i>	<i>X</i>	<i>X</i>
Durham MS and Frey Elementary School Additional Turn Lanes	Preliminary Design	Oct-07	X		Mar-08		
East Valley Elementary School Site Ingress/Egress Improvements Part of Lower Roswell Project(Roswell to Terrell Mill)	Concept Design	Jan-08	X		Sep-09		
Harmony Leland Elementary School Sidewalks, Acceleration, and Deceleration Lanes <i>School Batch #1</i>	Design	Dec-06	X		Mar-08		
Kell High School Improve Signals and Traffic Patters Part of Jamerson Rd Project (Canton Rd to Lee Waters)	Consultant Notice to Proceed	Dec-06	X		Apr-09		
LaBelle Elementary School Sidewalks <i>School Batch #1</i>	Design	Dec-06	X		Nov-07		
Mabry Middle School Sidewalks <i>School Batch #1</i>	Design	Jan-07	X	X	Sep-07		
<i>McEachern High School</i> <i>Intx Improves at New Macland Rd @ Gaydon Rd</i>	<i>Construction Complete</i>	<i>Jan-07</i>	<i>X</i>	<i>X</i>	<i>May-07</i>	<i>X</i>	<i>X</i>
Murdock Elementary School Improve Access and Turn Lanes	Concept Design	Oct-08	X		Mar-08		
Northwest Elementary School Old Stilesboro Road Existing Road Improvements	Improvements part of school construction	May-06	X	X	Feb-08		
Pine Mountain Middle and Hayes Elementary Improve capacity at Kennesaw Due West Road	Concept	Oct-07	X		Mar-08		
Pitner Elementary School Reconfiguration; Turning Lanes	Concept Design	Apr-09	X		Mar-08		
Pope High School Improve School Driveway	In-House Design	Oct-07	X		Mar-09		
<i>Russell Elementary School</i> <i>Additional Turn lanes</i>	<i>Construction Complete</i>	<i>Jan-07</i>	<i>X</i>	<i>X</i>	<i>Jul-08</i>	<i>X</i>	<i>X</i>

PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Scheduled Construction Bid	Begin Construction	Project Complete
Shallowford Falls Elementary School Improve driveway Access off Lassiter Road	In-House Design	Oct-07	X		Mar-08		
South Cobb High School Sidewalks on Clay Road	Construction-Ph I	Jan-07	X	X	Jan-08	X	
Teasley Elementary School Turn Lane, Additional Entrance/Queuing Lanes	Concept	Oct-07	X		Mar-08		
Varner Elementary School Turn Lane, Additional Entrance / Queuing Lanes	Concept	Jul-09	X		Mar-08		
<i>Walton High School</i> <i>Improve St Dist/Add Lt Turn in the WB Lane/Realign/add Dual LT Lanes Johnson Fy</i>	<i>Construction Complete</i>	<i>Jan-08</i>	<i>X</i>	<i>X</i>	<i>May-07</i>	<i>X</i>	
Allatoona High School, SR 92 Pitner Rd - Exist Rd Improve,other locations	Preliminary Design	May-06	X		Sep-07		
Wheeler High School Site Ingress/Egress Improvements	Concept Design	Oct-07	X		Mar-09		
Resurfacing 2006-1 LARP							
Resurfacing 2006-1 LARP	Construction	NA	X	X	Mar-06	X	
Resurfacing 2007-3	Construction	NA	X	X	Oct-06	X	
Resurfacing 2007-1 LARP	Construction	NA	X	X	Feb-07	X	
<i>Resurfacing 2007-2 (Hot-in-Place)</i>	<i>Construction Complete</i>	<i>NA</i>	<i>X</i>	<i>X</i>		<i>X</i>	<i>X</i>
Resurfacing 2008-1 LARP	Construction Bid	NA	X	X	Aug-07		
Resurfacing 2008-2 LARP		NA	X	X	Sep-07		
ON STREET BICYCLE IMPROVEMENTS - Pedestrian and Bicycle Improvements							
On Street Bicycle Improvements 2006 Due West Between Burnt Hickory(S) and BH (North) <i>Intersection Batch #3</i>	Preliminary Design	Jul-07	X		Oct-08		
MULTI-USE TRAILS - Pedestrian and Bicycle Improvements							
SR120 Dallas Highway Streetscapes, Phase I Casteel Road to Villa Rica Way	Design	Jan-06	X		Nov-08		
SR120 Dallas Highway Streetscapes, Phase II Villa Rica Way to John Ward Road	Design	Jan-06	X		Oct-08		

PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Scheduled Construction Bid	Begin Construction	Project Complete
Noonday Creek Trail, Phase I Kennesaw Mtn Battlefield Park to US 41	Design	Jan-06	X		Jan-09		
Noonday Creek Trail, Phase II US 41 to Bells Ferry Road	Design	Jan-06	X		Jan-12		
Spring Road Multi-use Trail Campbell Road to Cumberland Blvd. Bridge over I-285	Design	Jan-06	X	X	Mar-08		
East Cobb Trail Extension, Phase I Merchants Walk/Providence Rd to Shady Hill Drive	Concept	Nov-06	X		Feb-09		
MUNICIPAL PROJECTS							
Austell Powder Springs @ Threadmill Complex City of Austell Intersection Improvements	Concept Design	Jan-07	X		Jun-08		
Humphries Hill at C.H. James Parkway City of Austell Intersection Improvements	Concept Design	May-06	X	X	Aug-07	X	
Perkerson Mill Road @ Flint Hill Road City of Austell Improve Intersection	Concept Design	Jan-07	X		Jun-08		